

(11)

Measurement Book

No. R. 058 / 2020 / 21

RWD works division, Kishanganj-1.

(w) Sub-division Terhagachh.

Restoration of road from

L033-T02 Ghamifelsarai in
terhagachh block under FDR-2020
in works division, Kishanganj-1.

Certified that this MB Counted
(25) Twenty Five Machined
Number Pages and issued to

Sri.....*Bhayanand Prasad*.....

.....AE RWD Sub-Division

.....*Terlagachh*.....

Chauhan
14/9/20

14/9/20

Executive Engineer

R.W.D. Works Division

14/9/20
Kishanganj-1

Sch. XLV—Form No. 134

RWD (W) Kishanganj-1

DIVISION

(W).....*Terlagachh*.....

SUB-DIVISION

MEASUREMENT BOOK

No.

R.....*058*.....*12020/21*

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name for work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Restoration of road from L033 To 2 Ghanai-felsarai in terhagachh block under FDR-2020 in work division Kishangani-1.					
Agency:-					
Date of entry:-					
Date of M/s:-					
Chargage:- 0.03 Km.					
L033 To 2 Ghanai-felsarai, 1st cutting					

① providing and cutting of 62 mm to 75 mm dia bamboo piles-EI				
150 x 3			= 300 m	
② providing, fitting and fixing 62 mm to 75 mm dia bamboo runners ——— EI				
Qty:- 3 x 35.0			= 105 m	
③ providing and filling empty cement bags with local sand ——— EI				
30 x 1.50 x 1.80			= 81.0 m ³	
5 x 1.60 x 1.80			= 14.40 m ³	
			T= 95.40 m ³	
			= 2808 = 00 nos	
④ providing and filling spreading brick bats ——— EI				

Continuation

Abstract of cost.

Sch. XLV—Form No. 134

3

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w: - Restoration of road from Lo33 To2 Gherai-fel sarai in teohagachh block under PDR-2020. in works division Kishangang-1.					
Agency: -					
Date of M/s:-					
① providing and cutting of 62 mm to 75 mm dia bamboo piles ——— E/I.					
Qty: - 300 m vide TMB, P-1.					
@ Rs: 50.20/m,					Rs: 15,060 = 00.
② providing fitting and fixing 62 mm to 75 mm dia bamboo runner — E/I.					
Qty: - 105 m vide TMB, P-1.					
@ Rs: 28.53/m,					Rs: 2996 = 00.
③ providing and filling empty cement bags ——— E/I.					
Qty: - 2808 nos. vide TMA, P-1.					
@ Rs: 38.14/nos,					Rs: 10,7097 = 00.
④ providing and laying spreading brick bats ——— E/I.					
Qty: - 77.70 m ³ vide TMB, P-2					
Qty: - 156.00 m ³ vide TMB, P-2					
Total = 233.70 m ³ .					
@ Rs: 2145.02/m ³					Rs: 5,01,291 = 00.

Continuation

C.O Rs: - 6,26,444 = 00.

