

RURAL WORKS DEPARTMENT



GOVERNMENT OF BIHAR

CIRCLE – R.W.D. works Circle, Kishanganj

DIVISION – R.W.D. works Division , Kishanganj-1

Name of Work - Restoration of road from Halim Tola to Harijan Tola

Block - Bahadurganj

Estimated cost - Rs 769853.00

Year : 2020-21

TECHNICAL REPORT

Name of Work - FDR To Road From... Haleion tole to Haxiam tole.

Head - FDR

Estimated cost - 7.699 Lacs

The work done estimate has been framed for the restoration (motarable) of traffic for the above road which was damage during the year 2020-2021 flash flood.

(A) Source of materials

Brick Bats - Local Kiln

Fine sand - Local

Cement Bag - Local Market

Aggregate for G.S.B - Matigara (Silliguri) by road up to site.

Bamboo - Local

Earth - Private land from 1000m lead.

- (B) Rate** - Carriage has been analyzed on minimum lead. Finished rate has been calculated without contractor's profit on MORD norms. Carriage of materials has been added to finished rate. Basic Rates are evaluated from rates approved by State schedule rate committee. 12% GST & 1% Labour cess has been added in the estimate in abstract part.

Sanction of estimate is much needed for payment of the work which was already done.


09.12.2020

J.E
R.W.D
Kishanganj-1


09/12/2020

A.E
R.W.D
Kishanganj-1


13/12/20

E.E
R.W.D
Kishanganj-1

Inspection Report for Flood damage work

Date:

1. Name of PIUs- RWD, Kishanpally-1.

2. Name of Block/Road- Helim talu to Helim talu.

A. For Road

1. Damage Location/Chainage :

2. Damage Length : 85.00 m

3. Nature of Damage : Flank Damage.

4. Details of Restoration :

i Material being used in Restoration

: Bamboo, sand bag, E/W

ii Equipment/Tools being used in Restoration works:

: Tractor.

iii Procedure taken up in Restoration works

: Manual.

iv Restored Length

: 85.00 m.

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration

:

ii Equipment/Tools being used in Restoration works:

:


iii Procedure taken up in Restoration works

:

iv Restored Length

:

Signature of JE/AE/EE


13.12.2020
JE


13/12/2020
AE


13/12/20


13/12/20

Signature

(Name of Inspector)

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमाण्डल, अररिका

Detailed Estimate


Name of work :-


Restoration of road from Halim Tola to Harijan Tola

Sl No	Item	No	Length	Width	Height	Qty	Unit	Rate	Amount
1	Fillling and spreading local sand over brick bats as per drawing and technical specification Clause 305.3.9, all complete job-----E/I	1	85.00	2.50	1.20	255.00			
					Total	255.00	cum	626.89	159857.00
2	Providing and cutting of 62 mm to 75 mm dia bamboo piles to size and making shoes, all complete job -----E/I	300	4.50	-	-	1350.00			
		100	3.00	-	-	300.00			
					Total	1650.00	RM	50.20	82830.00
3	Providing, fitting and fixing 62 mm to 75 mm dia bamboo runners in position at every vertical pile with 150 mm long nails or 38 swg G.I. wire including cost of G.I. wire or nails complete job as per specification and direction of E/I	3	85.00	-	-	255.00			
		2	10.00	-	-	20.00			
					Total	275.00	RM	28.53	7846.00
4	Providing and filling empty cement bags with local sand, stitching the bags and placing including supply of sutli etc. all complete job ----E/I	1	85.00	2.15	2.10	383.78			
					Total	383.78	cum		
		=	13553.19 cft		Say	11294.00	Nos	38.14	430753.00
Total:-									Rs 681286.00
Add GST @ 12 % :-									Rs 81754.00
Add LC @ 01 % :-									Rs 6813.00
Total cost of Restoration with GST & LC:-									Rs 769853.00

Say Rs- 769900/-



 09-12-2020
 J.E.
 RWD
 Bahadurganj


 09/12/2020
 A.E.
 R.W.D
 Bahadurganj


 13/12/20
 E.E.
 R.W.D
 Kishanganj - I

Technically approved for ₹ 769900/-

(Rs. Seven Lacs Sixty nine thousand and nine hundred) only


 25/11/20
 अधीक्षण अभियन्ता
 ग्रामीण कार्य विभाग
 कार्य अंचल, किशनगंज