

(33) 33

Measurement Book

No R...080/2020/21

RWD (w) division, Kishanganj-1.
work sub-division, Terhagachh

N/W:- Restoration of road from
Lo 44 bhag kajleta to bhag
kajleta road, in Terhagachh
block under FDR-2020 in
works division, Kishanganj-1.

Certified that this MB Counted
(25) Twenty Five Machined
Number Pages and issued to

Sri.....Bidyand Prasad.....

.....AE RWD Sub-Division

Perhagachh

C. S. S. S.
14/9/20

D. S. S. S.
14.9.20

Executive Engineer
R.W.D. Works Division
Kishanganj-1

14/9/20

Sch. XLV—Form No. 134

RWD (W) Kishanganj-1 DIVISION

(W) Perhagachh SUB-DIVISION

MEASUREMENT BOOK

No.

R. 080
12020/21

Name of Office: _____

Date of first entry: _____

Date of last entry: _____

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Restoration of road from 1044 bhag kajeeta to bhag kajeeta road in terhageh Block under FPR-2020 in work division Kishoregong-1.					
Agency:-					
Date of entry:-					
Date of M/s:-					
① providing and filling empty cement bags with local sand. ——— E/I					

20 X 1.20 X 1.60	= 38.40 m ³ .
	= 1356.10 cft.
	= 1130 = 100000

② providing laying and spreading brick bats ——— E/I	
2 X 150 X 1 X 0.60	= 180 m ³
2 X 50 X 1.20 X 0.60	= 72 m ³
	T = 252 m ³ .

③ filling and spreading local Sand ——— E/I	
2 X 150 X 1.20 X 0.60	= 216 m ³ .
1 Sand 28/11/20 T.E	

Continuation

Abstract of cost.

Sch. XLV—Form No. 134

2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Restoration of road					
from 2044 bhag, Kailata					
to bhag Kailata road in					
terhagachh block under					
FDR-2020 in works					
division, Kishanganj-1.					
Agency:-					
Date of entry:-					
Date of M/s:-					
① providing and filling earth					
cement bags with local					
sand ————— E/I —					
Qty:- 1130 m ³ , vide TMB, P-1					

@R:- 38.14/m ³ , R:- 43,098=					
② providing laying and spreading brick bats ——— E/I —					
Qty:- 252 m ³ , vide TMB, P-1.					
@R:- 2145.02/m ³ , R:- 5,40,545=					
③ Filling and spreading Local sand ——— E/I —					
Qty:- 216 m ³ , vide TMB, P-1.					
@R:- 626.89/m ³ , R:- 1,35,408=					
T:- R:- 7,19,051=					
Add 12% LST (+) R:- 86,280=					
Add 1% L-cent (+) R:- 7191=					
Total R:- 8,12,528=					
28/11/21 28/11/21 28/11/21 28/11/21 28/11/21 28/11/21					

Continuation