

(40)

Measurement Book

No. R. 087 / 2020/21

RWD (W) division Kishanganj-1
work subdivision Terhagachh.

N/W:- Restoration of Road from
Lohorampur-pokhari to CWA
Toli pokhari Daveli Road in
Terhagachh Block under FDR-2020
in works Division Kishanganj-1

Certified that MB Counted
(25) Twenty Five Machined
Number Pages are issued to

Sri...Bodhanand Prasad.....

.....AE RWD Sub-Division

Terhagachh.....

Q
14/9/20
Executive Engineer
R.W.D. Works Division
Kishanganj-1
14/9/20

Sch. XLV—Form No. 134

_____ DIVISION
RWD (W) Kishanganj-1
(W) Terhagachh SUB-DIVISION

MEASUREMENT BOOK

No.

R.087/2020/21

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w: Restoration of Road from Lohu Rampur - Pokhanga to Cama toli Pokhanga. Dhaveli Road in Terhagachh Block under FDR 2020 in Works Division Kishanganj-1 Agency:-					
Date of Entry:-					
Date of M/S:-					

1) Providing and cutting of 62mm to 75mm dia Bamboo piles — E/I

$$50 \times 2.00 = 100 \text{ RM}$$

2) Providing and filling empty cement bags with local sand — E/I.

$$2 \times 18 \times 1.65 \times 1.00 = 59.40 \text{ m}^3$$

$$2 \times 16 \times 1.71 \times 1.00 = 54.72 \text{ m}^3$$

$$\text{T.Q} = 114.12 \text{ m}^3$$

$$= 4030.15 \text{ CFT.}$$

$$= 3358.00 \text{ NOS.}$$

3) Providing laying and spreading brick 38B.

$$2 \times 18.00 \times 1.65 \times 1.10 = 65.34 \text{ m}^3$$

$$2 \times 16.00 \times 1.32 \times 0.60 = 25.34 \text{ m}^3$$

$$\text{T.Q} = 90.68 \text{ m}^3$$

26/10/20

J.E

Continuation

Abstract of cost

Sch. XLV—Form No. 134

2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w:- Restoration of Road from Lohu Rimpur Pokhari to camp toli Pokhari Phaveli Road in Terhagachh Block under FDR-2020 in works division Kishanganj Agency:-					
Date of entry:-					
Date of M/S:-					

1) Providing and cutting of 62mm to 75mm dia Bamboo piles — E/I.

Qty = 100 Rm vide TMB

P-1 @ 50.20/Rm - RS - 5020 = 00

2) Providing and filling Empty cement bags with Local sand — E/I.

Qty = 3358.00 NOS vide

TMB - P-1 @ 38.14/NOS - RS - 128074 =

3) Providing laying and spreading Brick Bats — E/I.

Qty = 90.68 M³ vide TMB.

P-1 @ 2145.02/m³ - RS - 194510 = 00

T. RS - 327604 = 00

Add 12% GST (+) RS - 39312 = 00

Add 1% for 1 cost (+) RS - 3276 = 00

TOTAL RS - 370192 = 00

28/11/21
T.E.

DA
CAP

28/11/21

Continuation