

પિસરમી એ વેરા રીસ (Mmmsr)

11116576611

Schedule XLV-Form No. 134

અસીલ કાર્ડ વિભાગ કાર્ડ પ્રમોશન, ગુપ્ત) DIVISION

અસીલ કાર્ડ વિભાગ કાર્ડ અપર પ્રમોશન, ગુપ્ત) SUB-DIVISION

MEASUREMENT BOOK

1102230

સંવેદક :- મનીષ કુમાર

Sch. XLV-Form No. 134

ग्रामीण कार्य विभाग कार्य प्रमंडल पुरी DIVISION
कार्य भवन प्रमंडल नानपुर SUB-DIVISION

Measurement Book

No. 2290

Name of officer श्री राम कुमार सत्याधी
सहायक अभियंता कार्य भवन प्रमंडल नानपुर

Date of first entry _____

Date of last entry _____

Est on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/o! - Construction of Road					
2 CD works with maintenance					
for Sirsi to Baitha tola					
Under mms y					
N/Agency! - Manoj Kumar at					
Pupri dist. Sitamarhi					
Agreement no- 46 SBD/2019-20					

Date of Commence! - 18-12-19

Date of Completion! - 17-09-20

Agst. Amt - 57,86,745 / sqm
Schedule Rate

RECORD MEASUREMENT

(1/1) Providing & fixing of working

benchmark

② working benchmark

Qty = 1 km

③ Reference pillar

Qty = 1 km

(2/1) clearing & grubbing

Road land etc.


Continuation

3rd on A/c BLU

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Const. of Road 2					
20 works with reinforcement					
for 2121 to Balthala					
under MHSY.					
M/Agency:- Navaj Kumar at					
Puri Dist- G. K. S. (Government Petrolium)					
Agreement no:- 46/SAD/2013-20					
Date of Commence:- 10-12-19					
Date of Completion:- 17-03-20					

<u>Work Done</u>				
(1) Const. of un-reinforced				
Plain Cement Concrete				
Pavement etc				
$1 \times 30m \times (3.25+3.0) \times 0.16m = 10.12m^3$				
$1 \times 30m \times 3.35m \times 0.16m = 10m^3$				
$1 \times 30m \times 3.0m \times 0.16m = 10.24m^3$				
$10m \times 3.0m \times 0.16m = 6.00m^3$				
<u>Total 60.44m³</u>				
 				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1/1) P/o & Fixing of working Benchmark					
(a) Working benchmark					
Qty (Preo) vide TMB P-10					
Qty = 1 km					
@ £ 4376 = 27/km					£ 4376 = 00
(b) Reference pillar					
Qty (Preo) vide TMB P-10					
Qty = 11 cm					
@ £ 2020 = 75/km					£ 2021 = 00
(2/2) clearing & grubbing Road Land etc.					
Qty (Preo) vide TMB P-10					
Qty = 0.7 Ha					
@ £ 49739 = 47/Ha					£ 34818 = 00
(3/3) Excavation for Roadway in soil using manual means etc.					
Qty (Preo) vide TMB P-10					
Qty = 72.05 m ³					
@ £ 81 = 20/m ³					£ 5915 = 00
(4/4) Constr. of embankment with material obtained					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
from borrow pit etc.					
(a) Lead 100 m					
Qty (Prev) vide TMB P-11					
Qty = 266.27 m ³					
@ ₹ 187 = 51/m ³					₹ 49928.20
(b) Lead 100 m					
Qty (Prev) vide TMB P-11					
Qty = 837.36 m ³					
@ ₹ 142 = 62/m ³					₹ 119424.00
(S/c) Constn. of Subgrade					
2 earthen shoulder					
etc.					
Qty (Prev) vide TMB P-11					
Qty = 180 m ³					
@ ₹ 189 = 39/m ³					₹ 34690.00
(B/B+13) Constn. of shoulder					
Sub-base by providing					
well graded material					
etc.					
Qty (Prev) vide TMB P-11					
Qty = 404.71 m ³					
@ ₹ 2635 = 12/m ³					₹ 1066455.20
(7/9+14) P/v, Laying, & spreading					
2 Compacting of 10 cm					
W-III etc.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q14 (Prev) vide TMB P-12					
Q14 = 240.8 m ³					
@ ₹ 3200 = 24/m ³					₹ 772785.20
(B) Constn. of un-reinforced plain cement concrete pavement etc.					
Q14 (Prev) vide TMB P-14					
Q14 = 60.44 m ³					
@ ₹ 7500 = 39/m ³					₹ 482335.20
(3/27) P/w & Fixing of typical masonry informative sign board with logo etc.					
Q14 (Prev) vide TMB P-12					
Q14 = 2 NO.					
@ ₹ 11005 = 73/NO					₹ 23611.00
					Total = ₹ 2595762.20
(i) Less 0.00% below as per agreement					= (-) 0.00
(ii) Less Previous Payment					= (-) 2011128.20
vide TMB P-					Net = 584634.20

Continuation