

Rudal Sahni house Near Bandh to PMHSY
Road Kusail Gangwara. under MMHSY.

Schedule XLV - Form No. 134

MMHSY (GSI)

works div. - pupri

DIVISION

pupri.

SUB-DIVISION

MEASUREMENT BOOK NO-2298

Printed at - Soni Printers, Chandralok Chowk, Muz.

Devanin construction Pvt. Ltd.

17/10

Schedule XLV - Form No. 134

ग्रामीण कार्य विभाग, अमर प्रमोडल पुपरी DIVISION
कार्य अवर प्रमोडल पुपरी (क) SUB-DIVISION

MEASUREMENT BOOK

No. 2298

Name of Office श्री राम कुमार सत्याधी
सहायक अभियंता कार्य अवर प्रमोडल पुपरी (क)

Date of first entry _____

Date of last entry _____

Est on A/c Bill

Name of work -

Situation of work - 1

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four Lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
Wk: - Const of Road and CD Works with mainline for Ruda Sabari House near Bondh to Prast Road Kulail Ganglora under mm GSY of Purni Block.					
Agency: - Devasthan Construction Private Limited					
Road no: - 02					
Police Colony					

Sabari Block					
Ganglora bap Patha - 2					
Agreement no:					
21/5/20/2019-20					
Date of start: -					
11.11.2019					
Date of comp: -					
10.08.2020					
Actual date of Comp:-					
Work is under progress.					

Continuation

Schedule XLV-FORM No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
H/W:- Const of road					
ent ed workd with					
maintaince for Rudal					
Sohni house near Bant					
to PMGSY Road Kulai					
Grogghat under					
mngsy of Pubai					
Block.					
Agency - Derarain					
Coast. pr Ltd					
Road No. 2					
Police colony					
Saboori Block					
Gardani Bagh					
Patna - 2					

Agreement to:-

21/SB/2019-20

Date of work start

:- 11.11.2019

Date of comp

:- 10/8/2019

Actual date of comp

:- work is under progress

work done

further measurement

Continuation

Abstract of cost 22
Schedule XLV-FORM No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SL No 1/10) Pr and fixing of working Bench marked pillar					
Qty - wide P - (16) of TMB					
- 1 Km					
@ ₹ 4391 = 95/Km - ₹ 4392 = 00					
(b) Reference pillar					
- 1 Km					
@ ₹ 2029 = 00/Km - ₹ 2029 = 00					
SL No 12/2) clearing and grubbing road land including all camp					
Qty - wide P - (16) of TMB					

	- 0.525	149			
@ ₹ 49739 = 48/149 - ₹ 26113 = 00					
SL No 13/3) Excavation for road way in rail including all camp					
Qty - wide P - (16) of TMB					
- 5.25 m ³					
@ ₹ 81 = 20/m ³ - ₹ 426 = 00					
SL No 14/4) Comp of Embankment - near civil material obtain from borrow pits include all camp.					
Qty - wide P - (16) of TMB					
For 10000 load					
- 56.00 m ³					

Continuation

Schedule XLV-FORM No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② 187 - 51/m ³ - 7					10501.00
For 100 m lead					
- 228.00 m ³					
② 142 - 62/m ³ - 7					3257.00
SL No (5/5) Const of Sub-grade and Earthen Shoulder with approved material all comp.					
Qty - vide P- (17) of TMB					
- 560.00 m ³					
② 189 - 39/m ³ - 7					10605.80
SL No (6/6) Const of G.S.B by formation work					

graded material including all comp					
Qty - vide P- (17) of TMB					
- 164.98 m ³					
② 2689 - 92/m ³ - 7					4437.83
vide P- (17) of TMB					
- 74.050 m ³					
② 2689 - 92/m ³ - 7					1991.89
SL No. (7/7) for laying spreading and compacting stone aggregates of sp size to warn by go- III.					
Qty - vide P- (17) of TMB					
- 173.581 m ³					

Continuation

