

2nd and final bill

Sch. XLV-Form No. 134

24

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/a - Construction of road & C.D. works from T-03 to Mahadali to La.					
Name and firm of Contractor - Parmea Construction.					
Agreement no - 167/SBD/2020-21					
Estimated length = 1.700 km.					
Package - MMSY-NDB-BRRP-185 Bhundala					
Date of agreement - 03/06/2020					
Stipulated date of completion - 02/06/2021					
Actual date of completion - 05/03/2021					

ABSTRACT OF COST

(1/1) Setting out pillars - do				
Qty = 1.580 km	Page - 08			
Qty = 0.176 km	Page - 14			
Total Qty = 1.756 km				
Limited to 1.700 km				
@ Rs 12843.88/km	Rs 21835 = 00			
(2/2) Clearing and grubbing road				
Land - do - do				
Qty = 1.106 Hect	Page - 08			
Qty = 0.0728 Hect	Page - 14			
Total = 1.1788 Hect				
@ Rs 51133.76/Hect	Rs 60276 = 00			
(3/35) Reinstatement of existing structure like culvert - do				

Cement Concrete

Qty = 2.4255 m³ Continuation Page - 08

@ Rs. 484.74/m³ Rs 1176 = 00

Rs 83287 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24/28) Road marking with hot applied thermoplastic compound on C.C. Surface = 80.3 m ² Vide T. M. D. Page 22 limited to 80 m ²					
@ Rs. 821.29/m ²					Rs. 65703 = 00
(25/21) Reinforced Cement Concrete M-15 grade boundary pillars - do Qty = 80 no Page-22					
@ Rs. 525.77/each					Rs. 42061 = 00
(26/15) Reinforced cement concrete M-15 grade km/Loc stone do Ordinary masonry = 0.2 m ² (P-22)					
@ Rs. 2387.26/each					Rs. 4775 = 00
(27/16) Reinforced Cement Concrete M-15 grade km stone/Loc stone do 200 m stone = 07 no (Page-22)					
@ Rs. 631.34/each					Rs. 4419 = 00
(28/17) Providing and fixing Log of project - 02 no (P-22)					
@ Rs. 9688.12/each					Rs. 19376 = 00
(29/18) Providing Citizen information board = 01 no (Page-22)					
@ Rs. 9688.12/each					Rs. 9688 = 00
(30/19) Providing five years maintenance board = 01 no					
@ Rs. 9688.12/each					Rs. 9688 = 00

Rs. 11608829 = 00

Continuation

J.E.
Continuation

09.03.24
EE