

(These four lines should be repeated at the commencement of the measurement relating to each work)

of the measurement relating to each work					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>1st on A/c Bill</u>					
Name of work	Construction & Five years Maintenance of Road from Pm G.S. Salimpur to Yaddu Tola Under M.M. G.S. (SC)				
Agency	Rajesh Kumar & Co. P. Singh, Lajji Tola, Patna C.D. A. Building. Phulwari, Patna.				
Agreement no.	26/10/2020-2021				
Quoted Rate	1.79 % Below				
Agreement value	Rs 62,358.57 = 0				
Date of Work order	27-05-2020				
Date of Completion	26-02-2021				
Date of measurement	9-02-2021.				
<u>Work done</u>					
Item ①	Prov. & fixing of working bench mark pillars etc etc				
	Qty = 0.320 km				
Item ②	cleaning & grading road land etc etc etc				
	2 x 10 x 30.00 x 1.00 = 600.00 m ²				

Continuation
 $2 \times 1 \times 20.00 + 1.00 = \frac{40.00 + 1.00}{640.00 \text{ m}^2}$
 $\therefore \text{Start} = \frac{640.00 \text{ m}^2}{10000} = 0.064 \text{ sect.}$

P.T.O.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
①	Loc. & fixing of working bench mark p/ln. do etc				
	0.0320 km. vide T.M.B. Page ①				
	Ch	12307 = 57/1000			3938 = 00
②	cleaning & grubbing road land do etc				
	0.064 Hect. vide T.M.B. Page ①				
	Ch	51161 = 79/1000 Hect			3274 = 00
③	Excavation for road way in soil using mechanical means do etc				
	54.97 m ³ vide T.M.B. Page ②				
	Ch	74 = 16/1000 m ³			4072 = 00
④	Construction of embankment with material obtained from borrow pits do do etc				
	<u>1000 m (road)</u>				
	473.87 m ³ vide T.M.B. Page ②				
	Ch	176 = 36/1000 m ³			84693 = 00
⑤	Construction of sub-grade & earth for road do do etc				
	406.40 m ³ vide T.M.B. Page ③				
	Ch	207 = 36/1000 m ³			84474 = 00
Continuation					Ch 1,80,457 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				By side	992.40800
(11)	Rain/R.C.C in Sub structure - do - etc				
	30.607 m ³ vide TMB Page (4)				
	at 5965.94/m ³ —				182.60000
(12)	Painting two coats including primer coat after filling the sur-face with Synthetic enamel paint etc				
	66.851 m ³ vide TMB Page (5)				
	at 970.12/m ³ —				6497.000
	Protection wall				
(13)	Excavation for structure - do - etc				
	129.60 m ³ vide TMB Page (5)				
	at 294.73/m ³ —				38197.000
(14)	Prov. R.C.C M-15 (112.5:5) in Sdn - do etc				
	141.19 m ³ vide TMB Page (5)				
	at 5301.53/m ³ —				749557.000
(15)	Prov. & laying filter material - do - etc				
	44.50 m ³ vide TMB Page (5)				
	at 3226.43/m ³ —				159711.000
Continuation					
402034964.000					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Rs 20, 34,964/-
(16) Pav. playing boulder					
Pitching -- do -- etc					
99.00 m ² wide P.M.B. Page (6)					
24 3063.37 / m ² -- m					Rs 3,43,274/-
					Rs 23,38,238/-
Add 12% GST (+)					Rs 2,80,589/-
Add 1% Labour Cost (+)					Rs 23,382/-
					Rs 28,42,209/-
Less 1.79% Allow					
as per agreement (-)					Rs 47,296/-

Rs 28,949,135.00

15/10/2021
S.E.

9.02.21
A