

Paras-bigda - Thana To Malwalia  
(MMGSY).

## **Schedule XLV-Form No. 134**

Executive Engineer R.W.D. Work **DIVISION -**  
Jehanabad

A.E. R.W.D. Work **SUB-DIVISION -**  
Jehanabad

# **Measurement Book**

No - 2691



Sch. XLV—Form No. 134

Executive Engineer R.W.D. DIVISION - Jehanabad  
A.E. R.W.D. Work SUB-DIVISION - Jehanabad

# Measurement Book

No.

Name of Officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_



प्रमाणित विभागात् १०० (प्रत्ये) प्रकृतं निवे  
 ११ विनोद कुमार, सहायक निरीक्षक  
 निर्माण विभाग

Schedule PLV-Form No. 134

# NOTES

REFERENCE TO P. W. A. CODE PART VII  
 Para 39 & 41

- In recording detailed measurements the following general instructions should be carefully observed :-
- (a) Subject to such subsidiary orders as may be laid down by the local Government detailed measurements should be recorded only by Executive or Assistant Engineers or by Executive subordinates in-charges of work to whom measurement books have been supplied by the Executive Engineer for the purpose.
  - (b) All measurements should be bear taken down in a measurement book Form 23, issued for the purpose, no where else.
  - (c) Each set of measurement should commende with entries tarting-
    - (i) In the case fo bills for work done :-
      - (a) Full name of work as given in estimate
      - (b) Situation of work (c) Name of contractor.
      - (d) Number and date of his agreement and
      - (e) Date of measurement
      - (i) "Stock", (ii) "Purchase" for direct issue to (here enter full name of work as given in estimate)
      - (ii) "Purchase" for (here enter full name of work as given in estimate) issued to contractor ..... on ..... and
      - (d) Date of measurements and should end with the Paid initials of the officer marking the measurement, see also paragraph 24, A suitable abstract should than

be prepared which / should collect in the case of measurement for work done, the total quantities of each distinct item of work relating to each sanctioned sub-head.

- (d) As all payments for work supplies are based on the quantities recorded in the measurement books it is incombent upon the person taking the measurement to record the quantities clearly and accurately. If the measurements are taken in connection with a running contract account on which work has been previously measured he is further responsible (1) that reference to the last set of measurements is recorded and (2) that if the entire job or contract has been completed the fact is recorded prominently just above his initials.
- (e) Entries should be record continuously in the measurement book No blank pages may be left and no page be turn out. Any page left in advoltenly must be cancelled by diagonal nes. The cancellation being attested. See also paragraph or the Public Worl Department Code.
- (f) No entry may be erased, of a mistake is made it shold be correct (and dated) by the responsible officer in the manner prescribed in paragraph 335 of the Public Works Department Code. When any measurements are cancelled, the cancellation, must be supported by the dated initials of the officer ordering the cancellation or by refrence to his orders initialled by the officer who made the measurements In either case the reason for cancellation should be provided with an index which should be kept up to date.

1st on A/C

Name to work—  
 Situation of work—  
 Agency by which work is executed—  
 Date of measurement—  
 No. and date of agreement.

1

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF WORK → 1037, Panchsika					
Thana se mahmalaya under Panch					
District - Jharkhand					
NAME OF CONTRACTOR → KAN VINAYAK					
Industries at Narsing, Jharkhand					
Agreement No → 42/SBD/2020-21					
Date of start of work → 10/02/21					
Date of completion of work → 03/11/21					
Actual date of start → 10/02/21					
Actual date of completion → work is in progress					
Date of Entry → 15/02/21					
Item no (1/1) Providing & Fixing of working bench - mark - pillars - do - do -					
Item no (2/2) Providing and fixing of standing sense mark pillars - do - do -					
Item no (3/3) Clearing and grading Road land - do - do -					

Continuation



# Abstract of Call

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: → 1032, parashigh					
Thana & Mahanada under M.M. S.					
Distric. Jalorabad.					
Name of contractor: → Maa Kishore					
vi, Invalition of Nema. Tamuk.					
Jalorabad.					
Agreement No: → 42/SBD/20-21.					
Date of start of work: → 10/02/21.					
Date of completion of work: → 09/11/21.					
Actual date of start: → 10/02/21.					
Actual date of completion: → work is in progress.					

Date of Abstract: → 16/03/21.

Item no Prov<sup>n</sup> & fixing of  
(1/1) working bench mark  
pillars - do - do -

V. T. M. B. P. No: 01

1.00 Nos

@ Rs 3621.63 / Nos — Rs 3622.00

Item no Prov<sup>n</sup> & fixing of  
(2/2) working bench mark

pillars - do - do -

V. T. M. B. P. No: 01

3.00 Nos

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
@ Rs 1450.55/Nos — Rs 4952.00					
Dem No					
(3/3) clearing and grubbing					
— do — do —					
V. T. M. B. P. No — 02,					
0.4804 Hec					
@ Rs 51161.25/Hec — Rs 24,558.20					
Dem No					
(4/6) construction of embankment					
material — do — do —					

for 1000 m load					
V. T. M. B. P. No — 04,					
329.17 m <sup>3</sup>					
@ Rs 188.05/m <sup>3</sup> — Rs 6,19,00.20					
Dem No					
(5/7) construction of					
embankment with					
material obtained for borrow					
pit — do — do —					
for 100 m load					
V. T. M. B. P. No — 05,					
768.07 m <sup>3</sup>					
@ Rs 170.62/m <sup>3</sup> — Rs 1,31,048.20					

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No	Construction of Ab				
(6/8)	goole and garden				
Standard	do - do -				
V.T.M.B.	P.No. - 05				
	1316.25 m <sup>2</sup>				
	@ Rs 235.98/m <sup>2</sup> —				Rs - 310,609.20
Item No	prov <sup>n</sup> & fixing of				
(7/28)	typical masonry mason				
	masonry sign Board -				
	— do - do —				
V.T.M.B.	P.No. - 02,				
	2 Nos.				
	@ Rs 9163.74/No. —				Rs - 18,327.48
Item No	Earthwork in excavation				
(8/29)	for structure as per				
	drawing and technical specis-				
	cation — do - do —				
V.T.M.B.	P.No. - 02,				
	59.60 m <sup>2</sup>				
	@ Rs 294.73/m <sup>2</sup> —				Rs - 17566.00
Item No	Prov <sup>n</sup> M-15 - P.C.C				
(9/30)	(1:2:5 15) as per drawing				

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
COURSE in Foundation					
— do — do —					
V.T.M.B P. NO. - 03					
					5.93 m <sup>3</sup>
@ Rs 4832.66/m <sup>3</sup> — Rs - 25698.00					
Item No					
(10/81) Brick-masonry					
work in C.M (1:1:4) in					
Head wall complete —					
— do — do —					
V.T.M.B P. NO. - 03					
					61.08 m <sup>2</sup>

@ Rs 5704.39/m<sup>2</sup> — Rs - 3,48,429.00

Item No

(11/32) Prov'd laying RCC

MD-3 for culverts

— do — do —

V.T.M.B P. NO. - 04,

1500 m

@ Rs 3363.70 /m — Rs - 50455.50

Total = 9,97,154.00

Less 18% @ for agg = (-) 1,79,488.00

Net Bill = 8,17,666.00

Net Bill = 8,17,666.00

16/03/21

J.E

A.E

Continuation