

mmgsy (s.c)

m.B.No- 475
20-21

Shedule XLV Form No. 134.
~~Basua~~ Bandh se ~~Basua~~ village
Basua Basua

Division. Gogri DIVISION


Sub. Division. Gogri SUB-DIVISION

Raj

m.B.No- 475

Measurement Book

प्रमाणित किया जाता है कि इस
मापी पुस्तक में मशीन द्वारा अंकित
कुल-100 (एक सौ) पन्ने हैं जिस
की अरविन्द कुमार सहायक अभियंता
ग्रामीण कार्य विभाग कार्य अवर
प्रमंडल, गोगरी का निर्गत किया
जाता है।


25.9.20
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-गोगरी
25.9.20

Sch. XLV-Form No. 134

प्रमंडल गोगरी DIVISION

अवर प्रमंडल गोगरी SUB-DIVISION

MEASUREMENT BOOK

No. 475

Name of Officer _____

Date of first entry _____

Date of last entry _____

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Construction of Road from				
		Bausa Bandh se Bausa			
		Village Under MMG.S.Y.			
Name of Agency:-	Raj				
Agreement No:-	39 S.B.D/2020-2021.				
Date of Commencement:-	19/9/2020				
Date of Completion :-	18/6/2021.				
Date of measurement:-					

①/② Providing and fixing Logo of Projects and fixing of typical MMG.S.Y. Informatory sign board.					
Logo Identification sign board - 1 Nos.					
Citizen Information board - 1 Nos.					
					2 NOS
②/① Providing and fixing of reference pillars.					
					1 Nos
③/② Clearing and grubbing road land by manual means, including uprooting wild vegetation, grass, bushes, etc all.					
2x10x	30.00x	3.50	=	2100	m ²
2x5x	30.00x	3.50	=	1050	m ²
2x1x	20.00x	3.50	=	140	m ²
					3290 m ²

= 0.33 hect.

Continuation


 19/10/2020
 JE

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/② Providing and fixing of logo of projects of typical MM G.S. board.					
Nos vide T.M.B.P - 1	-	-	-	2 Nos.	
@ Rs. 8877 = 73/ Nos					- Rs. 17755 =
②/③ Providing and fixing of reference pillars.					
Nos vide T.M.B.P - 1	-	-	-	1 Nos.	
@ Rs. 1748 = 97/ Nos					- Rs. 1749 =
③/④ Clearing and grubbing road land by manual means including uprooting wild vegetation, do-do etc all comp.					
Area vide T.M.B.P - 1	-	-	-	0.33 hect.	
@ Rs. 51133 = 76/1 hect					- Rs. 16874 =
④/⑤ Construction of embankment with material obtained from borrow pits.					
with a lift upto 1.5 m, transporting to site do-do etc all complete from land.					
Qty vide T.M.B.P - 2	-	-	-	602.700 m ³	
@ Rs. 150 = 38/ m ³					- Rs. 90634 =
⑤/⑥ Construction of subgrade and earthen shoulder with approved material obtained from borrow pits.					
with all lift and loads:					
Qty vide T.M.B.P - 3	-	-	-	860.645 m ³	
@ Rs. 176 = 58/ m ³					- Rs. 151969 =
⑥/⑦ Construction of granular sub-base with coarse graded					

Continuation

Sch. XLV-Form No. 134

[illegible]

Continuation