

TECHNICAL REPORT

Name of Work – FDR To Road From...

Chachpara to Nuniq hli

Head – FDR

Estimated cost – *28.75* Lacs

The work done estimate has been framed for the restoration (motarable) of traffic for the above road which was damage during the year 2020-2021 flash flood.

(A) Source of materials

Brick Bats – Local Kiln

Fine sand – Local

Cement Bag – Local Market

Aggregate for G.S.B – Matigara (Silliguri) by road up to site.

Bamboo – Local

Earth – Private land from 1000m lead.

- (B) **Rate** - Carriage has been analyzed on minimum lead. Finished rate has been calculated without contractor's profit on MORD norms. Carriage of materials has been added to finished rate. Basic Rates are evaluated from rates approved by State schedule rate committee. 12% GST & 1% Labour cess has been added in the estimate in abstract part.

Sanction of estimate is much needed for payment of the work which was already done.

[Signature]
J.E
R.W.D
Kishanganj-1

A.E
R.W.D
Kishanganj-1

E.E
R.W.D
Kishanganj-1

Inspection Report for Flood damage work

Date:

1. Name of PIUs-

SS Kishangang - I

2. Name of Block/Road-

Kishangang / Gachpass to Nuniwati

A. For Road

1. Damage Location/Chainage : 0, 100, 150, 200, 450m

2. Damage Length :

450m

3. Nature of Damage :

Flood

4. Details of Restoration :

i Material being used in Restoration

: GSB, B. bch

ii Equipment/Tools being used in Restoration works:

Tractor

iii Procedure taken up in Restoration works

: Manually

iv Restored Length

: 400m

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration

:

ii Equipment/Tools being used in Restoration works:

:

iii Procedure taken up in Restoration works


:

iv Restored Length

:


Signature of JE/AF/EE


Signature of JE/AF/EE


Signature


Signature

(Name of Inspector)

Detailed Estimate
Gachhpara to Nunliya Toll

Name of work :-

Sl No	Item	No	Length	Width	Height	Qty	Unit	Rate	Amount
1	Construction of granular sub-base by providing well graded material, spreading in uniform layers with motor grader on prepared surface, mixing by mix in place method with rotavator at OMC, and compacting with smooth wheel roller to achieve the desired density, complete as per Technical Specification Clause 401.	1	210.00	4.20	0.20	176.40			
		Total				176.40	cum	2108.02	367889.00
2	Providing laying and spreading brick bats in Road ditches all complete as per approved design, specifications and direction of E/I	2	35.00	3.20	0.60	134.40			
		2	44.00	2.50	1.60	352.00			
		2	65.00	2.50	0.65	211.25			
		2	95.00	1.35	1.20	307.80			
						1005.45	cum	2145.02	2156710.00
TOTAL									2544599.00
							Add 12 % GST	Rs 305352.00	
							Add 1 % L.Cess	Rs 25446.00	
							Total Cost	Rs 2875397.00	

Say. Rs. 2875400/-


J.E. 14/12/20
RWD
Kishanganj


A.E. 14/12/20
R.W.D
Kishanganj


E.E. 14/12
R.W.D
Kishanganj - I

Technically approved for ₹. 2875400/-

(Rs. ^{Eight} ~~Two~~ ^{Five} ~~Twenty~~ Lacs, ~~seventy~~ thousand and ~~four~~ ^{five} ~~four~~ hundred only)

Handwritten only


25/12/21