

(45)

Measurement Book

No. R. 040 / 2020 / 21

BWD (w) Division Kishanganj-1
(w) Sub-Division Kishanganj
N/W - Restoration of road
from Gachhpara to Nuriya -
Tola

Verified that this MB Counted
(25) Twenty Five Machined
Number Pages and issued to
Sri.....*Bidyand Prasad*.....

.....AE RWD Sub-Division

.....*Ushangang*.....

14/9/20

Clear
14/9/20
Executive Engineer
R.W.D. Works Division
Ushangang
14/9/20

Sch. XLV—Form No. 134

RWD (W) Kishanganj-1 DIVISION
(W).....*Ushangang*..... SUB-DIVISION

MEASUREMENT BOOK

No.

R.....*040/2020/21*

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No	L.	B.	D.	
N/w - Restoration of road from Gachupars to Nuriya Toli					
Agency					
Dt of Entry					
Dt of N/S-					
① Const ⁿ of GSB by providing well graded material - E	1	210	4.20	0.25	176.40
					Cum

② Spreading brick bats in road ditches - E					
	2	30.00	3.20	0.60	115.20
	2	5.00	3.20	0.60	19.20
	2	30.00	2.50	1.60	240.00
	2	14.00	2.50	1.60	112.00
	2	30.00	2.50	0.65	97.50
	2	30.00	2.50	0.65	97.50
	2	5.00	2.50	0.65	16.25
	2	30	1.35	1.20	97.20
	2	30	1.35	1.20	97.20
	2	30	1.35	1.20	97.20
	2	5	1.35	1.20	16.20
			Total =		1005.45
					Cum

Contin...

(Signature)
 27/10/2020
 JS

Abstract of Cost

Sch. XLV—Form No. 134

2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Comp ⁿ of GSB by providing well graded material, Spreading-E/f					
Qty = 176.40 cum - TMBP-01					
@ 2198.92/cum Rs = 387889.60					
② P/c laying and spreading brick bats in road ditches - E/f					
Qty = 1025.45 cum TMBP-01					
@ 2145.02/cum Rs = 2156710.00					
Total = Rs = 2544599.60					
Add 12% GST Rs = 305352.00					
Add 1% L-Cum Rs = 25446.00					
Total cost Rs = 2875397.60					

Say Rs = 2875400.00
Rs = 2875400.00

DA
28/1/21

27/1/21

DA
CSP

28/1/21