

(4)

# Measurement Book

No. R. 012/2020/21

RWD (W) Division Kishanganj-1  
(W) Sub-Division Kishanganj  
N/W - Restoration of road  
from PMGSY road to  
Dakshin tola.

ertified that this MB Counted  
Certified that this MB Counted  
(25) Twenty Five Machined  
(25) Twenty Five Machined  
Number and issued to  
14/9/20

*Pradyuman Prasad*

*Kishanganj*

Executive Engineer

RWD Works Division

RWD Works Division

Kishanganj-1

Sch. XLV—Form No. 134

RWD (W) Kishanganj-1 DIVISION

(W) *Kishanganj* SUB-DIVISION

MEASUREMENT BOOK

No.

R.012/2020/21

Name of Officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.


(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                                                 | Details of actual measurement |      |    |    | Contents of area  |
|-------------------------------------------------------------|-------------------------------|------|----|----|-------------------|
|                                                             | No.                           | L.   | B. | D. |                   |
| N/w - Restoration of road from PANGSY road to Dakshin Tola. |                               |      |    |    |                   |
| Agency.                                                     |                               |      |    |    |                   |
| Date of entry                                               |                               |      |    |    |                   |
| Date of M/c.                                                |                               |      |    |    |                   |
| ① P/v and cutting of 62mm 75mm dia bamboo pile-E/I          |                               |      |    |    |                   |
|                                                             | 50                            | 1.50 |    | =  | 75.00             |
|                                                             | 10                            | 1.00 |    | =  | 10.00             |
|                                                             |                               |      |    |    | Total = 85.00 Sqm |

|                                                             |   |       |  |  |                    |
|-------------------------------------------------------------|---|-------|--|--|--------------------|
| ② P/v fitting and fixing 62mm to 75mm dia bamboo runner E/I |   |       |  |  |                    |
|                                                             | 4 | 20.00 |  |  | 80.00              |
|                                                             | 4 | 15.00 |  |  | 60.00              |
|                                                             |   |       |  |  | Total = 140.00 Sqm |

|                                                        |   |       |      |      |                   |
|--------------------------------------------------------|---|-------|------|------|-------------------|
| ③ P/v and filling with Cement bags with local Sand E/I |   |       |      |      |                   |
|                                                        | 1 | 80.00 | 1.00 | 0.90 | 27.00             |
|                                                        | 1 | 11.00 | 1.00 | 0.90 | 9.90              |
|                                                        | 1 | 24.00 | 0.70 | 0.80 | 13.44             |
|                                                        | 4 | 7.00  | 0.60 | 0.65 | 10.92             |
|                                                        |   |       |      |      | Total = 61.26 Cms |

= 2163.40 Continuation  
C/F = Say = 1803 Nos.

| Particulars                                                                                                                                            | Details of actual measurement |       |      |      | Contents of area |
|--------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------|------|------|------------------|
|                                                                                                                                                        | No.                           | L.    | B.   | D.   |                  |
| ④ P/v laying and Spreading brick bat in road ditches                                                                                                   |                               |       |      |      |                  |
|                                                                                                                                                        | 1                             | 30.00 | 1.10 | 0.30 | 9.90             |
|                                                                                                                                                        | 1                             | 11.00 | 1.10 | 0.30 | 3.63             |
|                                                                                                                                                        | 1                             | 24.00 | 1.15 | 0.65 | 17.94            |
|                                                                                                                                                        | 4                             | 7.00  | 1.00 | 0.65 | 18.20            |
|                                                                                                                                                        | Total                         |       |      |      | 49.67 cum        |
| <div style="text-align: center;"> <br/> 26/10/2020<br/> 08/ </div> |                               |       |      |      |                  |

# Abstract of Cost

3

Sch. XLV—Form No. 134

| Particulars                                         | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                     | No.                           | L. | B. | D. |                  |
| 1) P/v and cutting of 62mm dia 75mm dia bamboo      |                               |    |    |    |                  |
| Detail — E/I                                        |                               |    |    |    |                  |
| Qty = 85.00 Sqm                                     |                               |    |    |    | TMB P-01         |
| @ 50.20/Sqm                                         |                               |    |    |    | Rs- 4267.00      |
| 2) P/v filling and fixing 62mm dia 75mm dia bamboo  |                               |    |    |    |                  |
| Detail — E/I                                        |                               |    |    |    |                  |
| Qty = 140.00 Sqm                                    |                               |    |    |    | vide TMB P-01    |
| @ 28.53/Sqm                                         |                               |    |    |    | Rs- 3994.60      |
| 3) P/v and filling with cement bags with local sand |                               |    |    |    |                  |
| Detail — E/I                                        |                               |    |    |    |                  |

Qty = 1803 Nos vide TMB P-01  
 @ 38.14/each Rs = 68766.42

4) P/v and laying and spreading brick bats in road ditches — E/I  
 Qty = 49.67 cum vide TMB P-02  
 @ Rs- 2145.02 Rs- 106549.14

Total Rs = 183570.00

Add 12% GST = Rs = 22028.40

Add 1% L-cess = Rs = 1836.10

Total Cost Rs = 207434.50

DA 28/1/2021

28/1/2021

Say Rs = 207460.00

28/1/2021

28/1/2021 Continuation