

TECHNICAL REPORT

Name of Work – FDR To Road From... *PMGSY to Nawa doli*.....

Head – FDR

Estimated cost – *3.21435* Lacs

The work done estimate has been framed for the restoration (motarable) of traffic for the above road which was damage during the year 2020-2021 flash flood.

(A) Source of materials

Brick Bats – Local Kiln

Fine sand – Local

Cement Bag – Local Market

Aggregate for G.S.B – Matigara (Silliguri) by road up to site.

Bamboo – Local

Earth – Private land from 1000m lead.

(B) Rate - Carriage has been analyzed on minimum lead. Finished rate has been calculated without contractor's profit on MORD norms. Carriage of materials has been added to finished rate. Basic Rates are evaluated from rates approved by State schedule rate committee. 12% GST & 1% Labour cess has been added in the estimate in abstract part.

Sanction of estimate is much needed for payment of the work which was already done.

J.E
10.12.20

J.E
R.W.D
Kishanganj-1

A.E
11/12/2020

A.E
R.W.D
Kishanganj-1

E.E
12/12/20

E.E
R.W.D
Kishanganj-1

Inspection Report for Flood damage work

Date: - 12.12.20

1. Name of PIUs- R.W.D. Kishanganj-1


2. Name of Block/Road- Bahadurganj / PMSY to Nawga Tal

A. For Road


1. Damage Location/Chainage : 450M to 700M
2. Damage Length : 105.00M
3. Nature of Damage : Furr damage, crust damage
4. Details of Restoration :
 - i Material being used in Restoration : Bamboo, Sand bags, Brick bats
 - ii Equipment/Tools being used in Restoration works: Tractor
 - iii Procedure taken up in Restoration works : Manual
 - iv Restored Length : 105.00M

B. For Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration :
 - i Material being used in Restoration :
 - ii Equipment/Tools being used in Restoration works: N.A
 - iii Procedure taken up in Restoration works :
 - iv Restored Length :


Signature of JE/AF/EE


12/12/2020
AE


12/12/20


Signature

(Name of Inspector)

Detailed Estimate

ne of work :-

Pmgsy to Nawa Toli

No	Item	No	Length	Width	Height	Qty	Unit	Rate	Amount
1	Providing and cutting of 62 mm to 75 mm dia bamboo piles --do--do--E/I	78	3.05	-	-	237.90			
		95	2.50	-	-	237.50			
		Total				475.40	RM	50.20	23885.00
2	Providing, fitting and fixing 62 mm to 75 mm dia bamboo runners --do--do--E/I,	6	50.00	-	-	300.00			
		5	55.00	-	-	275.00			
		Total				575.00	RM	28.53	16405.00
3	Providing and filling empty cement bags with local sand, stitching the bags and placing including supply of sutli etc. all complete job ---E/I	1	50.00	0.90	1.25	56.25			
		1	55.00	0.90	1.20	59.40			
		Total				115.65	cum		
		=	4084.18 cft		Say	3403.00	Nos	38.14	129790.00
4	Providing laying and spreading brick bats in Road ditches all complete as per approved design, specifications and direction of E/I	1	55.00	0.90	0.75	37.13			
		1	30.00	0.90	0.60	16.20			
		Total				53.33	cum	2145.02	114394.00
TOTAL								284454.00	
Add GST@12%								34134.00	
Add L.C@1%								2845.00	
TOTAL -								321433.00	

Add GST@12%

34134.00

Add L.C@1%

2845.00

TOTAL - 321433.00

[Signature]
10.12.20
J.E
RWD
Bahadurganj-1

[Signature]
11/12/2020
A.E
R.W.D
Bahadurganj

Say Rs- 321400/-
[Signature]
13/12/20
E.E
R.W.D
Kishanganj - I

Technically approved for Rs. 321400/-

(Rs. Three Lacs ^{one} twenty thousand and ^{four} hundred) only

[Signature]
25/11/24