

TECHNICAL REPORT

Name of Work - FDR To Road From PH 654 Road to Kachubari

Head - FDR

Estimated cost - 2374.11 Lacs

The work done estimate has been framed for the restoration (motorable) of traffic for the above road which was damage during the year 2020-2021 flash flood.

(A) Source of materials

Brick Bats - Local Kiln

Fine sand - Local

Cement Bag - Local Market

Aggregate for G.S.B - Matigara (Silliguri) by road up to site.

Bamboo - Local

Earth - Private land from 1000m lead.

- (B) **Rate** - Carriage has been analyzed on minimum lead. Finished rate has been calculated without contractor's profit on MORD norms. Carriage of materials has been added to finished rate. Basic Rates are evaluated from rates approved by State schedule rate committee. 12% GST & 1% Labour cess has been added in the estimate in abstract part.

Sanction of estimate is much needed for payment of the work which was already done.


J.E.
R.W.D
Kishanganj-1


A.E.
R.W.D
Kishanganj-1


E.E.
R.W.D
Kishanganj-1

Inspection Report for flood damage work

Date:

1. Name of PIUs- Executive Engineer Kishanganj-1

2. Name of Block/Road- Kishanganj / PMWSY Road to
Kachubari

A. For Road

1. Damage Location/Chainage : 55m

2. Damage Length :

3. Nature of Damage : Flood

4. Details of Restoration :

i Material being used in Restoration

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works

iv Restored Length

: 0.50% Sandbags, Gunter
: Tractor
: Manually
: 55m

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration

ii Equipment/Tools being used in Restoration works:


iii Procedure taken up in Restoration works

iv Restored Length


14/12/20

Signature of JE/AF/EE


14/12/20


14/12


10/12/20 20

Signature

(Name of Inspector)

Detailed Estimate**PMGSY Road to Kachubari**

Name of work :-

SI No	Item	No	Length	Width	Height	Qty	Unit	Rate	Amount	
1	Providing and cutting of 62 mm to 75 mm dia bamboo piles to size and making shoes, all complete job ——E/I	25	2.10	-	-	52.50				
		10	1.65	-	-	16.50				
		Total					69.00	sqm	50.20	3464.00
2	Providing and filling empty cement bags with local sand, stitching the bags and placing including supply of sutli etc. all complete job —— E/I	1	20.00	0.80	1.20	19.20				
		1	25.00	1.10	1.50	41.25				
		Total					60.45	cum		
		=	2134.79 cft		Say	1779.00	Nos	38.14	67851.00	
3	Providing laying and spreading brick bats in Road ditches all complete as per approved design, specifications and direction of E/I	1	20.00	1.15	0.85	19.55				
		1	35.00	2.15	0.60	45.15				
		Total					64.70	cum	2145.02	138783.00
TOTAL									210098.00	
							Add 12 % GST		Rs 25212.00	
							Add 1 % L. Ces		Rs 2101.00	
							Total Cost		Rs 237411.00	

say. RS. 237400/-

(Signature)
J.E
RWD
Kishanganj-1

(Signature)
A.E
R.W.D
Kishanganj-1

(Signature)
E.E
R.W.D
Kishanganj - I

Technically approved for ₹. 237400/-

(Rs. Two Lacs, ^{seven}thirty thousand and four

Hundred) only

(Signature)
25/11/14