

F.D.R. Work

Schedule XIV Form No. 134

Restoration work of the road from Bhagwanpur
to Totaha Via Pratap taluk.

R.W.D. Works

DIVISION

Hajipur

R.W.D. Works

SUB-DIVISION

Bhagwanpur

M.B. No:-2722

MEASUREMENT BOOK

M.B. No:-2729

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement-

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-					
Restoration work of the road from Bhagevapur to Totahar via Pratap Tard under F.D.R.					

Name of agency:-

M/S Uday Shankar Choudhary
Kharaura, Muzaffarpur
Bihar

Record entry

Date:- 12.1.2021

① Providing, laying, spreading and compacting of Thane metal do. do. - job.

In Km 1st

$$7.00 \times 5.00 \times 1.20 = 42.00 \text{ m}^3$$

less for Pipe

$$2 \times 3.14 \times (0.415)^2 \times 5 = 5.41$$

$$= 36.59 \text{ m}^3$$

In Km 3rd

(Near Katura Pul)

$$C.O = 36.59 \text{ m}^3$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF -	36.59 m ³
7Mx	6.7 + 4.5		0.45 + 0.3		
	2		2		14.70
8Mx	6.7 + 4.5		0.45 + 0.3		16.80
	2		2		
Total = 68.09 m ³					

② Providing and laying of
R.C.C Pipe NPS of
600 mm dia - do.
- job

$$= 4 \times 2.5 \text{ m}$$

$$= 10 \text{ m}$$

~~M.M.~~

~~Ravindra~~

12/01/21
AE

12.1.2021

RB

Abstract of cost

① Providing, laying, spreading and compacting of Thane metal -
do - job

Qty vide TM B

$$P.No - 2 = 68.09 \text{ m}^3$$

$$@ Rs 2033.34 / \text{m}^3 \text{ Rs } 1,38,450/-$$

$$\underline{\text{Rs } 1,38,450/-}$$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.P.S.		38,450
(2) Providing and laying of R.C.C pipe NP3 of 600 mm dia - do - job.					
Qty vide TM B					
P.No - 2 = 10 m					
@ RS 1104.11 / m RS 11,041/-					
Total RS 1,49,491/-					
(including 12% G.S.T & 1% labour less)					
<u>Σ Mss</u> 12.1.2021 JB <u>Rate</u> 12/01/21 AC cal for 114)					

Continuation