

Measurement Book

No. : **R.208**/2020/21

RWD(W) Division Kishtang-1
(W) Sub-Division Kocharhama
N/W - Restoration of
Road from Bahadurganj
PWD Road to Mahiyapur

Certified that this MB Counted
(25) Twenty Five Machined
Number Pages and issued to

Sri...Ranjeet....Kumar.....

.....AE RWD Sub-Division

...Keehaolhamein.....

Clear
Executive Engineer
RWD Works Division
Kishanganj-1
14/9/20

Sch. XLV—Form No. 134

RWD (W) Kishanganj-1 DIVISION
(W) Keehaolhamein SUB-DIVISION

MEASUREMENT BOOK

No.

R...²⁰⁸.../2020/21

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - Restoration of Road from Baliadun - gang p.w. road to Waliyapur.					
Agency - Department of Pub. - 26-10-020					
D of N/S - 28-10-20					
① Con/ of embankment with approved material - E/I					

1	x	30	x	2.5	x	0.3	22.50
1	x	15	x	1.50	x	0.60	13.50
1	x	25	x	1.65	x	0.35	14.44
2	x	30	x	1.25	x	0.5	37.50
1	x	42	x	2.10	x	0.6	52.92
2	x	16	x	3.00	x	1.2	72.00
1	x	30	x	1.15	x	0.5	17.25
1	x	30	x	1.20	x	0.30	10.80
2	x	10.00	x	1.30	x	0.6	15.60
1	x	35	x	4.20	x	1.25	183.75
Total.							440.26
							m ³

② P/v and cutting of 62mm to 75mm dia Bamboo Pile

650	2.8			1820.00
200	2.8			560.00

Continuation

2380 Sqm

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ P/v fitting and fixing of 62mm to 75mm dia Bamboo runner — E/I	12	150			1800.00
	4	200			800.00
	Total				2600 m ²


④ P/v and filling empty Cement bags with local Sand — E/I	1	30	0.45	0.90	12.15
	1	3	0.45	0.9	1.22
	1	25	0.85	0.9	19.13
	2	30	0.45	1.00	27.00


	1	42	0.65	2.50	68.25
	2	10	0.45	1.50	13.50
	1	30	0.80	1.20	28.80
	1	30	0.45	1.25	16.88
	2	10	1.50	2.50	75.00
	Total				261.93 m ²

⑤ P/v laying and spreading brick bats in road ditches — all complete as approved design, specifications and direction of E/I	1	30	1.15	1.10	37.95
	1	15	0.65	0.68	6.63
	1	25	1.50	0.35	13.13
	2	30	1.25	0.65	48.75

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1	42	1.15	1.50	72.45
	2	10	3.25	1.20	78.00
	1	30	1.15	1.80	62.10
	1	30	1.20	0.65	23.40
	2	10	1.35	1.10	29.70
	1	35	4.20	1.25	183.75
			Total		556.86 ⁹ m


 28-10-020
 215


 30/10/20
 AE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Cons/ha of embankment with approved material					
Qty - 440.26 m ³ - TMB-01					
@ 189.45/m ³ Rs. 83467.00					
② P/v and cutting of 62mm to 75mm dia bamboo piles - 1/2					
Qty - 2380 sqm - TMB-01					
@ 50.20/m ² - Rs. 119476.00					
③ Providing fitting and fixing 62mm to 75mm dia of bamboo runner					
Qty 2600 sqm - TMB-02					
@ Rs. 28.53/sqm Rs. 74178.00					
④ P/v and filling empty cement bags - 1/2					
Qty - 7708 Nos - TMB-02					
@ Rs. 38.14/each Rs. 293983.00					
⑤ P/v laying and spreading brick bats					
Qty - 555.86 cum - TMB-03					
@ Rs. 2145.02/cum Rs. 1192331.00					
Total Rs. 1763375.00					
Continuation					

[illegible]

Continuation