

MMASYNDB BRICS
Sumka - Samskritik Bhawan to Sumka
Haridwar talq.

Schedule XLV-Form No. 134

Sheikhpura

DIVISION

Arjuni

SUB-DIVISION

MB No - 1326

Measurement Book

Ap No - 03(SBD)/19-20
Agency - S.K.T.P.L.

2nd & Final Bill

16
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work : Constn and Maint.					
of Road and CD Work from					
Sunka Sanskritik Bhawan se					
Sunka Harigan Tila					
Under head MMGSY (NDB)					
Package - MMGSY-NDB-BRRP-					
83-Sheikhpura					
Agency - Sanjay Kumar Technocrats					
(Pvt) Ltd. (SKTFL)					
Agreement No - 03 (SBD)/2019-20					

Date of Commencement - 24.02.2020
Date of Completion - 23.02.2021
Actual Date of Completion - 02.01.2021
Date of Entry - 13.03.2021

Further Measurement - Nil

REABSTRACT OF COST

(1/1) Working Bench Mark Pillars

Item 1/1 VTMB

8/11 - 01 no @ Rs. 3932.91

= Rs. 3933.00

(2/2) Reference Pillars/Burjee

Item 2/2 VTMB

8/11 - 02 nos @ Rs. 1778.74

Continuation = Rs. 3557.00

C.O. Rs. 7490.00

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	D.
B.P.	Rs.			2335402.00
(14/14) Rumble strip on road road				
item 14/14 VTMB				
P/13 - 30.0 m ² @ Rs. 232.72				
				= Rs. 6982.00
(15/15) Rumble strips with road marking Paint				
item 15/15 VTMB				
P/13 - 15.0 m ² @ Rs. 8487.6				
				= Rs. 127311.00
(16/16) Direction and Place identification				
semi Reflective Sign Board				
item 16/16 VTMB				
P/13 - 02 nos @ Rs. 2909.84				
				= Rs. 5820.00
(17/17) MMGSX Informatory Sign Board				
item 17/17 VTMB				
P/13 - 3 nos @ Rs. 9624.16				
				= Rs. 28872.00
(18/18) Total				Rs. 2389807.00
Less @ 10% below as per agreement				(-) Rs. 238981.00
				Rs. 2150826.00
Less previous Payment				(-) Rs. 2005412.00
Vide Vr. No. 41 dt. 26.2.21				
P-15.				Rs. 145414.00
Credited				
16/2/21				
13.03.2021				
JE, Amiyani				
Continuation				
15/1				