

प्रमाणित किया जाता है कि इस
मापी पुस्तक में मुद्रित रूप से पन्ने हैं
जो श्री निवेत कुमार सुधायक
अस्थित ग्रामीण कार्य विभाग
कावे अवर प्रमंडल मरगाभा के
नाम से निर्गत किया जाता है।

कार्यपालक अधिकारी
ग्रामीण कार्य विभाग
कार्य प्रमंडल, पाली
स्वीकृत

Sch. XLV—Form No. 134

C.C. 14463542 = DIVISION
M.C. 20,64094 = SUB-DIVISION

Measurement Book

No. 499-
2019-20

Name of Officer _____

Date of first entry _____

Date of last entry _____

5th on Mr 01/11

Sch. XLV—Form No. 134

48.

Particulars	Details of actual measurement				Contents o. area
	No.	L.	B.	D.	
Name of work - Central road from					
Dhamesh Wari to Panvan full 9 With					
5 year main to window mms 31					
Agency - Shiv Sati Construction					
Agg. No. - 86-500/19-20					
Date of commencement - 27/12/19					
Date of completion - 26/12/20					
Agg. value - Capital - 16830639 =					
Rate of agreement - 0.45/m					
					below
Record entry					
① P.V. - Logging & spread					
2 Compacting & return					

Grading - 30.75

405					
10	30.0	3.75	0.075	84.38 ³	
10	30.0	3.75	0.075	84.37 ³	
10	30.0	3.75	0.075	84.38 ³	
10	30.0	3.75	0.075	84.37 ³	
5	30.0	3.75	0.075	42.19 ³	
				379.69	
				m ³	
				ie 379.69 m ³	

③ Contin. of earth
to be done to all imp.

2x 20x 30.0 x 1.20 x 0.075	108.00 ³
2x 20x 30.0 x 1.20 x 0.075	108.00 ³
2x 20x 30.0 x 1.20 x 0.075	108.00 ³
2x 5x 30.0 x 1.20 x 0.075	27.00 ³
	351.00
	m ³

26/02/2021
JE

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
① Clearing & grubbing 2 road comp. Qty via TMS P/40 m (1) 0.80 Hect. @ 49739.47/4 = 39792 =					
② Dismantling of 3 cement concrete. Qty via TMS P/40 m (2) 9.00 m ³ @ 464.11/m ³ = 4177 =					
③ Dismantling of Rec Qty via TMS P/40 m (3)					

9.75 m ³ @ 1140.38/m ³ = 11119 =					
④ Dismantling of					
5 brick masonry.					
Qty via TMS P/40 m (4)					
221.27 m ³ @ 536.28/m ³ = 118663 =					
⑤ Removing all					
6 types of H.P.					
Qty via TMS P/40 m (5)					
30.00 m ³ @ 229.83/m ³ = 6895 =					

Continuation

8 180646 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥					180646
25 Excavation for structure do or Comp.					
Qty vid Tms P/24 it ⑥					
356.80 m ³ @ 1.90 m ³ 261.90 m ³					93446
⑦					
26 Plv m-10 (1.3.0) m					
Gravel					
Qty vid Tms P/24 it ⑦					
26.00 m ³ @ 1.70 m ³ 261.90 m ³					18393
⑧					
27 Plv m-20 m					
Gravel					
Qty vid Tms P/24 it ⑧					
109.97 m ³ @ 1.70 m ³ 7613.07 m ³					837209
⑨					
28 Plv P-4 R-2 m-20					
in Sub-structure					
Qty vid Tms P/24 it ⑨					
72.55 m ³ @ 1.70 m ³ 7512.69 m ³					549377
⑩					
29 Plv weep hole in brick masonry					
Qty vid Tms P/24 it ⑩					
56 Nos @ 1.20 m ³ 67.20 m ³					4337

Continuation

1848968

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					23638237
(19) Section cut work do. all comp.					
Qty wide Tmp 1/4 in (19)					
2.00 m @ 35191.00 / km					70382
(20) Concrete embankment 100 m lead					
Qty wide Tmp 1/4 in (20)					
3006.31 m @ 153.78 / m					46230
(21) Concrete embankment do 100 to 100 m lead					

Qty wide Tmp 1/4 in (21)					
751.58 m @ 179.14 / m					134628
(22) Box-cutting - Excavation for road work in soil do. all comp.					
Qty wide Tmp 1/4 in (22)					
210.00 m @ 261.90 / m					54999
(23) Concrete embankment with bituminous soil					
Qty wide Tmp 1/4 in (23)					
210.00 m @ 49.20 / m					10337

Continuation

P 4370901

