

प्रमाणित किया जाता है-
कि इस मापी पुस्तिका में खूपा
हुआ कुल 100 (एक सौ) पन्ना
जात है, जिसे सहायक अभियंता
ग्राम काठ किछ भावानपुर के
नाम से निर्गत किया जाता है।

कार्यपालक अभियन्ता
ग्रामों का विभाग
कार्य प्रबंधन, गनुआ

11/3/19

Re-issue to Sri Anil K. J.
J.E. Bhogwanpur

11/3/19
A.E.
Bhogwanpur

Sch. XLV-Form No. 134

गनुआ

DIVISION

भावानपुर

SUB-DIVISION

MMGSY अन्तर्गत टी। हे जमीनपुर
पन्ना

Measurement Book

No. 1250

11.3.19

Name of Officer

सहायक अभियंता

ग्राम काठ किछ कार्य क्षेत्र प्रभुस

भावानपुर।

Date of first entry

Date of last entry

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd Rtn & Final Bill					
N/W - To, to Balabur road.					
Naming Agency:-					
In Tunghjea misha					
Will Po- Beloon.					
P.s- Sikroal.					
Dist- Karmar Buxar					
Agreement No- S/D- 27/2018-19					
Agreement value - R 5698054 = ∞					
D.O.C- 09.03.2019					
Time of Completion- 8.12.19					
Dim- 25.10.2020					
① Contn of Subgrade and center					
Shoulder - ds- el					
B.T Portion					
Side of G.S.B.					
$2(8 \times 30.00 + 10.00) \times 1.125$					
$\times 0.200 = 117.50 \text{ m}^3$					
$2(5 \times 30.00) \times 1.125$					
$\times 0.200 = 67.50 \text{ m}^3$					
Side of cut 3m G.S.B.					
$2(8 \times 30.00 + 10.00) \times 1.125$					
$\times 0.075 = 42.18 \text{ m}^3$					
$2(5 \times 30.00) \times 1.125$					
$\times 0.075 = 25.31 \text{ m}^3$					
C.C. Portion					
line - $2(7 \times 30.00 + 2.00) \times 0.40$					
$\times 0.100 = 16.96 \text{ m}^3$					

Continuation

Total Qty 264.45 m³ - 264.45 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty					
(i) 600 mm equilateral triangle					2.00 Nap ✓
(ii) 800 mm circular					1.00 Nap ✓
(iii) 600 x 450 mm rectangular					2.00 Nap ✓
(iv) 900 mm side octagon					1.00 Nap ✓
(11) Providing R.C.C. 15 grade					
Km/1000 stone - do - @12					
(v) Ordinary K.M. stone					2.00 Nap ✓
(vi) 200 m stone					4.00 Nap ✓
(12) Providing and fixing guard					
stone - do - @12					
Qty					16.00 Nap ✓
(13) Providing and fixing of					

Typical masonry maintenance					
Board, logs & informants					
Sign-Board - do - @12					
Qty	3.00	Nap			3.00 Nap ✓
(14) Providing and laying of					
Hot applied Thermoplastic					
Compound - do - @12					
Qty	13.7	Portion			
$2(8 \times 30.00 + 10.00) \times 0.100 = 50.00 m^2$					
$2(5 \times 30.00) \times 0.100 = 30.00 m^2$					
Total					80.00 m ² - 80.00 m ² ✓
C.C. Portion					
$2(13 \times 30.00 + 10.00) \times 0.100$					
=					80.00 m ² - 80.00 m ² ✓

Continuation

25.10.2020
(1E)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.	B		5447999=87 5445
T.M.B Page No. (21)					
B.T Portion - 80.00 m ²					
@ B 840.40/m ² - B					67232=0
C.C. Portion - 80.00 m ²					
@ B 942.08/m ² - B					75366=40
Total R					5590597=87
Roundup (+) B					0=13
Total R					5590598=0
len 10.00/Beloc 2(-) B					559060=0
Total R					5031538=0
len Previous Payment (-) B					3790900=0
Total R					1240638=0
25.10.2020 (10)					
A/c C/P 28/11/21					

Continuation