

3rd on ALL Bill (Recast)

Sch. XLV-Form No.134

19

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W-Construction of Road from Panchnatiya-Goshwa Path to Haridan Basti Dastiga.					
Agent - Arvind Narayan Singh					
Agst. No - 124 of 2019-20					
Date of Work order - 15/10/19					
Date of Completion					
As per Agst — 14/7/20					
Time extended by					
COVID -19 — 45 day					
Date of entry — 5/3/21					

Measurement

NIL

~~U...~~

5/3/21

J.E

M

AE 5/3/21

Ran gashin

① P/F of Typical MMBsy
Sign Board - etc.

TMB Pg No. 16(17) - 2 Nos

@ RS 11452.02/- = RS 22904 = 10

① Const of CC Pavement etc.

TMB Pg No. 16(18) - 435.44 m³

@ RS 7806.46/- = RS 3399245 = 2

Total = RS 6250062

Less 0.31% = (-) RS 19375

Total = RS 6230687 = 00

3966032 = 00

Less Previous Paid = (-) RS 2746310 = 45

Net = RS 3484377 = 70

2264655 = 00

~~Chandra~~
5/3/21
J.E

~~M~~
5/3/21
AE S. Ramgarn
Continuation