

प्रमाणित किया जाता है कि इस मापीयुक्त
में मशीन द्वारा दिये हुए कुल 100 (एक सौ)
पन्ने हैं, जिनमें M.M.G.S.Y. मद अन्तर्गत
T03 से दीधिया पंच का मापी लेने हेतु
श्री वदन प्रसाद सिंह, सहायक अभियन्ता
कार्य उत्तर प्रमंडल मोदीनियाँ के नाम से
निर्गमित किया जाता है।

[Signature]
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल मोदीनियाँ
5/12/19

Reissue to Sri Nityatama
Singh J.E. R.W.D. Mohania

[Signature]
05/12/19
R.D.

Sch. XLV - Form No. 134
M.M.G.S.Y.

Executive Engineer DIVISION
R.W.D. Work Division, Mohania
कार्य उत्तर प्रमंडल - मोदीनियाँ SUB-DIVISION

कार्य का नाम - T03 से दीधिया
सहायक अभियन्ता - श्री वदन प्रसाद सिंह
कार्य उत्तर प्रमंडल - मोदीनियाँ
संवेदक का नाम - रविन्द्र कुमार सिंह

Measurement Book

No. 383
19-20

Name of officer _____

Date of first entry _____

Date of last entry _____

Record Entry

1

Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work. Const.					
of Road from 103 to					
Gheghiya Under mmsy.					
in Moharia Block.					
Agency - Ravindra K. Singh.					
Agreement No. - SBD 41/2019-20					
D.O. W.O. - 26.10.2019					
D.O. Completion - 25.07.2020					
(1) PIV and Fixing					
of working bench.					
mark Pillar complete					
as per T-S. - 0.500 km.					
(2) clearing and grubbing					
road land complete					
as per T-S.					
1 x 500.0 x 3.50 = 1750.00 ml					
= 0.18 Hect.					
(3) PIV and Fixing of					
typical mmsy					
(i) Informatory sign					
Board with logo. 1 No.					
(ii) citizen information					
Board. Continuation					1 No.
					= 2 Nos.

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
			B.F	R 31,71,084~
Vide TMB Item 3, Pg 11				
= 22.50 m ²				
C R 31.42/m ²				R 70720
(14) const. of C.B.B by P.V				
well graded material				
grt				
Vide TMB Item 4, Pg 11-12				
= 52.759 m ²				
C R 3304.63/m ²				R 1,74,349~
(15) P.V laying spreading				
compacting slow agg.				
of specific size to C.B.M.				
Gr-3				
Vide TMB Item 15, Pg 12				
= 126.58 m ²				
C R 4236.26/m ²				R 5,99,485~
(16) const. of unreinforced				
plain cement concrete				
pavement m.s.v. Comb.				
as per T.S.				
Vide TMB Item 1, Pg 13				
= 270.00 m ²				
C R 1685.72/m ²				R 20,75,144~
C R 60				R 60,20,769~

Continuation

Continuation