

LO32 NAHATHOUR To RAMPUR UDAY PURI
TOLA

Measurement Book

Schedule XLV-Form No. 134

BEWIPUR

MMGSY.SC
DIVISION

ALINASTAR

SUB-DIVISION

2019-20

BIN KUMAR PATHAK

M.B.N. 1176

प्रमाणित किया जाता है कि इस मापी
पुस्तक में कुल - 100 टंकन (पन्) हैं जिस को
सहायक अभियंता जितेंद्र कुमार ग्रामीण
कार्य विभाग कार्य अवर प्रमंडल
अलीनगर नाम से निर्गत किया जाता है

16/06/2020

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेनीपुर (दरभंगा)

रेजि
16/6/2020

Sch. XLV-Form No. 134

BENIPUR DIVISION
ALINAGAR SUB-DIVISION

ग्रामीण कार्य विभाग. कार्य
प्रमंडल, बेनीपुर (दरभंगा)

Measurement Book

No. 1176

Name of officer

जितेंद्र कुमार
सहायक अभियंता. अलीनगर

Date of first entry

Date of last entry

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Record SheetN/A - Cont^h of road from Loc 2

nearby to Rampur

Udai Purbi side (RM 464)

N/A - In Bipurin Am Padhak

Agr. no. 66 (SRD) / 19-20

Agr. value ₹ 52,33,885.00

Date of work as per 17.3.2020

Date of comp. 16.12.2020

① Cleanup & grubbing

road land

30 30.00 3.50 — 3150 m²1 15.00 3.50 — 5250 m²390250 m²

0.32 Hg

② Cont^h of emb. N/A

earth from 1000m

30.00

CH. (m) CB (m) Gr. (m) Length (m) Qty (m³)

00 — — — —

50 — — — —

100 — — — —

Continuation 0.00 m

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Continuation

34
Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2 nd Final Bill					
N/W - Const ⁿ of road from L032 Mahkhuwa to Rampura Udai Pura to (M.M.B.P. 4-50)					
N/A - Sri Bipin Pathak					
Agri. No. 66 (S.B.D.) / 19-20					
Date of start of Agr. 17.03.2020					
Date of comp. of Agr. 16.12.2020					
Extended D.O. as comp. 14.03.2021					
Actual date of comp. 15.01.2021					
Actual date of comp. 14.03.2021					
Area of 1st lot					
(1) Const ⁿ of G.S.B					
8 B.M.					
V.T.M.B.P. (18) 5.27m					
@ 2947.650 - 15534.00					
(1) Const ⁿ of Ref. work					
1 B.M.					
V.T.M.B.P. (18) 1 NO.					
@ 4170.80 - 4171.00					
(2) Const ⁿ of P ^g 1/100					
2 But Jee + 1					
V.T.M.B.P. (18) 4 NOS					
@ 1920.28 - 7681.00					
Continuation					11852.00
CO -					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F			11852.56
(3) 3 Clearing & grubbing Road					
		V.T.M.B.P (19)	0.32 Ha		
		@	49496.70		15839.00
(4) 4 Excess of road work in soil					
		V.T.M.B.P (19)	74.10 m ²		
		@	74.10		5713.00
(5) 5 Const of emb. with 1000 m lead					
		V.T.M.B.P (19)	186.63 m ²		
		" (33)	93.59 m ²		
			280.22 m ²		
		Limited to	234.018 m ²		
		@	175.110		40978.00
(6) 6 Const of emb. with 100 m lead					
		V.T.M.B.P (19)	435.47 m ²		
		" (33)	218.36 m ²		
			653.83 m ²		
		Limited to	546.042		
		@	139.620		76238.00
Continuation					156620.00
Co-					

Continuation

37
Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
		B.F	—	2100636.00
(10) Prdg. & Applying Prime Coat				
		V.T.M.B.P (27)	2372.52m	
		limited to	2371.50m ³	
		@ 11.500	—	98417.00
(11) Prdg. & Applying tack Coat				
		V.T.M.B.P (28)	2371.50m	
		@ 14.070	—	33367.00
(12) Prdg. Laying & rolling M.S.S				
		V.T.M.B.P (28)	2371.50m ³	
		@ 206.190	—	488980.00
(13) Constn of up-surf. C.C Pavement				
		V.T.M.B.P (26)	96.70m	
		@ 7403.920	—	715959.00
(14) Laying brick Soling				
		V.T.M.B.P (29)	77.40m ²	
		@ 472.480	—	36570.00

Continuation

C.O -

34,73,929.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	—	—	34,739.29.0
(15) R.C.C. Mis ordinary					
15 Km stone					
V.T.M.B.P. (29) 2 NOS					
		@ 2406.390			4813.00
(16) R.C.C. Mis 200 m					
16 Stone					
V.T.M. B.P. (29) 4 NOS					
		@ 625.490			2502.00
(17) P.B.F. typ. M.M.G.S.Y					
inf. sign board					
V.T.M.B.P. (20) 1 No					
V.T.M.B.P. (20) 2 No					
3 Nos		@ 9481.72			28,445.00
					9482.00
(18) R.C.C. in excavation for str.					
20 V.T.M.B.P.					
(18) R.C.C. 2000 - 20 ft					
18 600 m eq. sample					
V.T.M.B.P. (29) 6 NOS					
		@ 4022.691			24,136.00
					35,338.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		R.O.			3583.8232
(19) P 2 6 Retro-reflect					
19 600mm x 450mm					
V.T.M.B.P (29) 1 Nos					
		@ 119.646			20599.1
(20) Retro-reflect - traffic					
20 600mm x 450mm rectangular					
V.T.M.B.P (29) 1 Nos.					
		@ 5039.280			20137.48=00
(21) Boundary pillar					
21 V.T.M.B.P (30) 8 Nos.					
		@ 556.750			4454=00
(22) Road Marking with B.T					
22 V.T.M.B.P (30) 123.50m ²					
		@ 735.40			90822=00
(23) Road marking with c.c					
23 V.T.M.B.P (30) 31.10 m ²					
		@ 817.22			25516=00
					36952532

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F		3695.253=0
24 E/W in excavat ⁿ for str-					
V.T.M.B.P (21)		37.26	m ³		
		@ 260.59			9710=00
25 TYPE B (1st class)					
bedding					
V.T.M.B.P (21)		4.26	m ³		
		@ 449.06			1913=00
26 Pvdg. P.C. M.S. in					
found ⁿ					
V.T.M.B.P (21)		3.24	m ³		
		@ 5852.24			18961=00
27 Head wall in brick					
masonry					
V.T.M.B.P (21)		28.09	m ³		
		@ 5870.57			164610=00
28 P&L R.C.C NP3 600 H.P.					
V.T.M.B.P (21)		15.00	m		
		@ 2585.72			38786=00
				C.O	39,23,234=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.		39,29,234=00
(29) Plastering with C.M.					
29 (1:4) -					
V.T.M.B.P. (31) 28.04 m ²					
			@ 181.77		5097=00
(30) Painting of C.D.					
30 V.T.M.B.P. (31) 28.04 m ²					
			@ 126.59		3550=00
					39,37,881=00
Add. G.S.T. @ 12%.				(+)	4,725.96=00
Add L.C @ 1%.				(+)	39379=00
					44,49,806=00
less 0.02% as per Agr. (-)					890=00
					44,48,916=00
less amt. of prev. bill (-)					26,04,057=00
Amt. for this bill					18,44,859.
Material consumed					
Earth = 175.74 m ³					
Keel sand = 44.40 "					
Stone masonry = 157.49 "					
Bricks = 4161 nos					

Continuation

18,44,859.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		13.6			1844.85 w
Card No 1 Aed: -					
① There is nothing					
due regarding JEP					
ball against the					
conductor					
② The wire has been					
torn as per details					
and records of B/D					
on 14-03-2021					
③ The report date					
is for 15-03-2021					
AM					
14/03/2021					
D.B. Alwaga					