

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, मोहनियाँ (कैमूर)

Email ID:- ee.rwdworkmohania@gmail.com

Mob:- 8986915825

पत्रांक.....534 अ/30

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, मोहनियाँ (कैमूर)

सेवा में,

सचिव-सह-शक्ति प्रदत्त पदाधिकारी,
BRRDA तीसरी मंजिल
भूमि विकास बैंक भवन,
बुद्ध मार्ग, पटना।

मोहनियाँ/दिनांक.....09/03/2021

विषय :- मुख्यमंत्री ग्राम सम्पर्क योजना (एस0सी0) मद के अंतर्गत पथ में कराये गये कार्य के विरुद्ध आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि मुख्यमंत्री ग्राम सम्पर्क योजना (एस0सी0) मद के अंतर्गत पथ में कराये गये कार्यों के विरुद्ध संवेदको को भुगतान करने हेतु अधियाचना विहित प्रपत्र में भरकर आवश्यक कार्यवाही हेतु समर्पित की जा रही है। अधियाचित पथों का प्रगति MIS पर अद्यतन हैं, एवं इन पथों में कोई ATR लंबित नहीं हैं।

अनु :- यथोक्त।

विश्वासभाजन

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, मोहनियाँ

FORM GFR 19-A

(See Government of India's Decision (I) below Rule-150)

Form of Utilization Certificate up to 09.03.2021

Sl.No	Name of Scheme	Sanction No.& Date With Amount (In lace Rs.)	Amount Received (In lace Rs.)	Particulars
1	Construction of Rural roads Under MMGSY (SC)	MMGSY (SC) Work, BRRDA PATNA	1193.86827	Certified that out of Rs. 1193.86827 lakh of grants-in-aid sanctioned during the years 2020-21 In favor of EE,RWD works division Mohania a sum of Rs. 1175.54079 lacs has been utilized for the purpose of MMGSY (GEN) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 18.32748 lakh remaining unutilized at the end of the period under report.
	Total:		1193.86827	


2. Certified that I have satisfied my self that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was utilized for the purpose for which it was sanctioned.


Kind of Checks exercised:-

- i. Works have been supervised by Executive Engineer/ Superintending Engineer.
- ii. Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- iii. Construction materials have been tested.
- iv. Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.
- v. All other caudal formalities have been observed.

3. Physical Progress achieved:-

- i. Construction of Road Works.
- ii. Construction of CD works.


D.A.O.
R.W.D, Works Division
Mohania


Executive Engineer/
R.W.D, Works Division
Mohania

Rural Works Department
MMGSY (sc) Allotment Requisition Format

Name of Division:- Mohania (Kaimur)

Sr. No.	Year	Name Of Road	Name of Contractor (in English)	Administrative Sanction		Agreement Amount (in Lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in km)	Amount (in Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2019-20	NH-2 to Awariya Road Kali Asthan to Jagajivan High School Machkiya	Madhwendra Madhav	1.980	155.24800	116.69772	20.39716	37.98702	37.98702	77.05285	39.06583	
2	2019-20	NH-2 Sakari Bimala Store to Jagdev Memorial Path.	Maa Bhawani Construction	0.600	60.73200	45.47727	3.18321	37.11746	37.11746	45.24494	8.12748	
3	2019-20	L032 to Kurari Harijan Tola Narelli.	Varun Kumar Singh	0.560	44.30400	33.93157	5.17409	0.00000	0.00000	26.38290	26.38290	
4	2019-20	NH-2 to Dahiyav	Deepak Kumar Varma	0.500	42.27200	34.26983	2.96885	0.00000	0.00000	6.06237	6.06237	
5	2019-20	T02 to Patkhauliya.	Bihar Infotech.	0.820	82.83500	65.58969	5.94397	64.27765	64.27765	64.80661	0.52896	
6	2019-20	Main Kainai to Horila Bigha.	Anshuman Kumar Singh	0.600	57.25400	39.64562	5.60753	0.00000	0.00000	15.23237	15.23237	
7	2019-20	Kanhpur Main Road to Dharhar (Purab Tola) S017	Brajesh Kumar Singh	0.800	72.29900	58.95553	4.75221	10.03599	10.03599	53.16940	43.13341	
8	2019-20	Bhatpurwa to Bhatpurwa Harijan tola.	Nawal Kishor singh	0.700	67.96900	50.96209	6.31267	0.00000	0.00000	25.72519	25.72519	
9	2019-20	Baluwa Canal to Baluwa Village	Rishi Ranjan	1.000	82.23100	58.87536	6.15523	14.47384	14.47384	45.53207	31.05823	
10	2019-20	NH-2 to Awariya Harijan Tola	Binay Kumar Srivastav	1.520	129.55800	100.97538	13.34797	0.00000	0.00000	36.54124	36.54124	
11	2019-20	Kalvariya to L028.	Anshuman Kumar Singh	0.850	79.74100	62.79033	10.23125	9.27724	9.27724	26.50641	17.22917	
Total:				9.930	874.44300	668.17039	84.07414	173.16920	173.16920	422.25635	249.08715	

Divisional Accounts Officer
Rural Work's Department
Works Division- Mohania (Kaimur)

Executive Engineer
Rural Work's Department
Works Division- Mohania (Kaimur)