

M.M.G.S.V.

L030 ई सुग टोल

एवम् - निर्माण कार्य

Schedule XLV-Form No.-134

DIVISION

Munag

SUB-DIVISION

Bariaipar

MEASUREMENT BOOK

2259

First on A/c Bill

1

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	Construction of road from				
	L030 to Dehka Tola in Bariaipara				
	Block Under M.M.G.S.V. Head.				
Name of Agency	Jitencha Kumar				
	Manisarchak, Nauwagarhi				
	Munger.				
Agreement No.	04/S.B.D./2020-21				
Agreement Value	Rs 5254,052/-				
Const. cost	Rs 48,49,645/-				
Maint. cost	Rs 4,04,407/-				

Date of commencement - 17.03.2020

Date of completion - 16.12.2020

Date Covid-19 - 45 days

Rate Approved - 0.10% below of Est.

Date of measurement - 12/11/2020

7/11/2021

Work Done

① Providing & fixing of working benchmark & reference pillars . . .

1 x 0.600 KM = 0.600 KM

② Clearing & grubbing road land . . .

2 x 10 x 1500 x 1.75 = 5250.00

2 x 10 x 1500 x 1.75 = 5250.00

Continuation 40-1050.00m

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd & 3rd bill				
1. Name of work:	Constn of road from L030 to Dubha tola in Baranagar Block under MMCSY Head.				
2. Name of agency:	Sh. Jitendra Kumar Maniarchak Nausagarhi Munger.				
3. Ag. No	04/SBD/2020-2021				
4. Agreement Value Rs	5254052				
Constn Cost - Rs	4849645				
Maint. Cost - Rs	404407				
Date of Commencement	17-03-2020				
Date of Completion	16-12-2020				

Add Cond. 19	45 days
Rate approved	@ 10% below
Date of measurement	12/11/2020 & 7/01/2021
Work done	
Further measurement	NIL

16.03.2021
S.E.

16.03.2021
A.E.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT					
(1) Providing & fixing bench mark & reference pillars etc.	0.600 km - vide TMB Page (12)				
	@ 35259.90/km - R				21156
(2) Cleaning & grubbing road land etc.	0.210 Hect. vide TMB Page (12)				
	@ 51133.276/Hect - R				10738
(3) Excavation of road way in soil using manual means (Box cutting)	7.50 M ³ vide TMB Page (12)				
	@ 126.24/M ³ - R				947
(4) Constn of embankment with approved material deposited from road way cutting etc.	4.50 M ³ vide TMB Page (12)				
	@ 29.57/M ³ - R				133
(5) Excavation for road work in soil etc.	7.50 M ³ vide TMB Page (12)				
	@ 74.16/M ³ - R				556
(6) Constn of embankment with material obtained from borrow pits etc. for 1000 m ² area	431.253 M ³ vide TMB Page (12)				
	@ 175.22/M ³ - R				75564

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
19/31 R.C.C. M15 grade boundary pillar					
8-m Nos vide TMB Page (15)					
@ 484.52/each-R					3876.2
20/32 Dissection & place industrialized sign board at					
2-m Nos vide TMB Page (15)					
@ 11787.07/each-R					23574.2
21/33 Providing & fixing of Tropicat masonry infometry sign board at					
5-m Nos vide TMB Page (15)					
@ 9567.78/each-R					47839.2
22/34 Earth work in excavation for foundation of structure at					
15.662 M ³ vide TMB Page (15)					
@ 294.73/M ³ -R					4616.2
23/35 Providing R.C.C. M15 as Leveling course in foundation					
2.054 M ³ vide TMB Page (15)					
@ 5826.74/each-R					11968.2
24/36 Brick masonry work in cm (1:4) in Head wall at					
13.754 M ³ vide TMB Page (15)					
@ 6741.36/M ³ -R					92728.2

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
25/37 Providing & Laying 600 mm dia R.C.C. HP 1003					
7.50 M vide TMB Page (16)					
@ 1381.33/M-R					10360.2
26/38 Plastering with cement mortar (1:4) on brick work					
36.397 M ² vide TMB Page (16)					
@ 406.78/M ² -R					14806.2
27/39 Providing 1.5 mm Cement Finishing at					
8.160 M ² vide TMB Page (16)					
@ 50296/M ² -R					416.2
					4270396.2
Add Labour cess					42704.2
Add GST 12%					512448.2
					4825548.2
Less 0.10% below					4826.2
					4820722.2
Less Provisional Payment (→)					3374515
					1446207.2

Continuation