

21/03/2020 11:57

M.M.S.Y

Schedule XLV-Form No.-134

DIVISION
Mung

SUB-DIVISION
Barharpur

MEASUREMENT BOOK

2258

7116 5251

1st on a/c Bill

Name of Work -
Situation of work -
Agency by which work is executed -
Date of measurement -
No. and date of agreement -
(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	Construction of road from				
	Reta Durga Asthan to Laxmipur				
	Bind tola in Barharpur Block				
	Under M.M.S.Y Head.				
Name of Agency -	Jitendra Kumar				
	Vill - Maniyachak, Post - Nau				
	gathi, Dist - Munger.				
Agreement Value No -	07/980/2020-				
Agreement Value -	Rs 68,78,882/-				
Const Cost -	Rs 60,95,089/-				

Maint. Cost -	Rs 783,193/-				
Date of commencement -	17.03.2020				
Date of completion -	16.12.2020				
Date of measurement -	25.06.2020				

Work Done					
-----------	--	--	--	--	--

① Providing & fixing of working benchmark pillars & reference pillars					
	1	X	0.900 KM	=	0.900 KM

② Clearing & grubbing road land E/S					
	2	X	10 X 15.00 X 1.75	=	525.00 m ²
	2	X	10 X 15.00 X 1.75	=	525.00 m ²
	2	X	10 X 15.00 X 1.75	=	525.00 m ²

Continuation 40-1595.00 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd on A/c Bill					
1. Name of Work:- Const ⁿ of road from Reta Burga sthan to Laxmipur Bund tola in Barisapur Block under MMUSY Head.					
2. Name of agency:- Sri Jitendra Kumar Village- Maniarchak P.O. Nawagarhi Dist- Munger.					
3. Agreement No- 07/SBD/2020-2021					
4. Ag. Value. R 6878282/- (i) Const ⁿ Cost 6095089/- (ii) Main Cost - 783193/-					
5. Date of Commencement - 17.03.2020					
6. Date of Completion - 16/12/2020					
7. Date of endg ⁿ - 03/12/2020					
Work done -					
Further measurement - NIL					
<i>[Signature]</i> 16.03.2021 S.R. <i>[Signature]</i> 16.03.2021 AL					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT					
(1) Providing & fixing of workshop bench marks & reference pillars -- E/P					
0.900 km - wide TMB slope (24)					/
@ Rs 35210.92/km - R					31690=
(2) Cleaning & grubbing road land etc					
0.315 Hect. wide TMB slope (24) -- /					
@ 51133276/Hect. - R					16107=
(3) Excavation of Soil using manual means (Box cutting) -- E/P					
30.00 M ³ wide TMB slope (24)					
@ 126224/M ³ - R					3787=
(4) Constr of embankment with approved material deposited from road way. etc-					
18.00 M ³ wide TMB slope (24)					/
@ 29.57/M ³ - R					532=
(5) excavation of Soil using excavator & Clippers etc					
30.00 M ³ wide TMB slope (24)					/
@ 7416/M ³ - R					2225=
C/o					54297=
					54341

Continuation