

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. of road from					
Pathra Dedaur Road to					
Bhagat Chaur Takiapur					
With 5 yr Maintenance under					
Head M.M.G.S.Y. (S.C.)					
Name of Agency - Arjuni Kumar,					
At - Chhaya Nivas, Road					
No. - 4, Lakshmi bag, Dalnagar,					
Gurgaon.					
Agreement No. - 99/M.M.G.S.Y./SC/SBD/20.21					
Date of commencement - 22.06.20					
Date of completion - 21.03.21					
Date of measurement - 18.12.20					
(1) E/W in excavation					
of found. of structure					
--- etc					
(1000 mm of H.P.C. 0.2 N.M.)					
H.P.C. 2x2x6.30m x 1.40m x 1.50m =					52.92 m ³
Pipe portion - 2x1x5.90m x 1.50m x 0.30m =					5.31 m ³
					58.23 m ³
(2) P.W. H.P.C. M/S in					
--- etc					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. of Road					
from Pathra Dedaur					
Road to Bhagat chaur					
Takliapur under MMUSY					
(SC)					
Name of Agency - Arjuna Kumar,					
At - Cheya Niwas, Road					
No. - 4, Lakshibagh, Dalmy,					
Gaya,					
Agreement No. - 29/MMUSY/SC/					
SBD/20-21					
Date of Commencement - 22.06.20					
Date of Completion - 21.03.21					
Date of measurement - 15.03.21					
(1) Plv & apply primer					
Coat - - - etc					
$1 \times 30.00 \text{ m} \times \frac{6.00 + 3.75 + 3.75}{3} \text{ m} = 135.00 \text{ m}^2$					
$2 \times 30.00 \text{ m} \times \frac{3.75 + 4.35 + 3.75}{3} \text{ m} = 225.00 \text{ m}^2$					
$1 \times 30.00 \text{ m} \times \frac{3.75 + 4.35 + 3.75}{3} \text{ m} = 118.50 \text{ m}^2$					
$2 \times 30.00 \text{ m} \times 3.75 \text{ m} = 225.00 \text{ m}^2$					
$1 \times 30.00 \text{ m} \times \frac{3.75 + 4.35 + 3.75}{3} \text{ m} = 118.50 \text{ m}^2$					
$1 \times 25.00 \text{ m} \times 3.75 \text{ m} = 93.75 \text{ m}^2$					
					915.75 m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of C&S					
(1/30) E/W in excavation					
for found. - - etc					
&ty vide TMB					
Page No. (09) - 58.23 m ³					
@ ₹ 294.73/m ³ ——— ₹					17162.00
(2/31) Plv P.C.C. M15 in					
found. - - etc					
&ty vide TMB					
Page No. (09) - 5.29 m ³					
@ ₹ 4107.71/m ³ ——— ₹					21750.80
(3/32) Plv P.C.C. M20 in					
found. - - etc					
&ty vide TMB					
Page No. (09) - 37.64 m ³					
@ ₹ 4349.68/m ³ ——— ₹					163722.00
(4/36) Plv & Layie R.C.C.					
Pipe NP 3 1000 mm e					
--- etc					
&ty vide TMB					
Page No. (09) - 15.00 m					
@ ₹ 4017.08/m ——— ₹					60256.00
(5/31) Plv P.C.C. M20 in					
Sub-structure - - etc					
&ty vide TMB					
Page No. (09) - 26.09 m ³					
@ ₹ 4776.46/m ³ ——— ₹					124618.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② ₹ 499.74 / No. — ₹ 3998.00					
(27) (20) Painting two coats					
on new surface —					
etc					
Qty in d. THB					
Page No. (18) - 43.20 m ²					
② ₹ 917.18 / m ² — ₹ 4198.00					
(28) (23) Plastering of top					
of concrete of signs					
etc					
(i) 600 mm circular					
Qty in d. THB					
Page No. (18) - 3.20 m ²					
② ₹ 4743.38 / No. — ₹ 9487.00					
(ii) 600 mm equilateral triangle					
Qty in d. THB					
Page No. (19) - 06 Nos					
② ₹ 3517.71 / No. — ₹ 21106.00					
(iii) 1600 mm x 450 mm rectangular					
Qty in d. THB					
Page No. (19) - 04 Nos					
② ₹ 4609.07 / No. — ₹ 18436.00					
(iv) 900 mm side octagon					
Qty in d. THB					
Page No. (19) - 02 Nos					
② ₹ 8299.81 / No. — ₹ 16600.00					
				₹ 2555883.00	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BIF	25	55883.00
Add 127 G.S.T. @ 4%				3	06706.16
Add 1 H. L. S. - 1412				25	559.16
				28	88148.16
Less 15.20 % below - 124				4	38998.16
				2	2449150.00
Less Previous Payment 12				205	6895.00
				2	392255.00
Certified that the work has been done as per spec. of E.T.F					
15.3.21 T.C.					

[illegible]