

प्रमाणित किया जाता है कि -
 यह मापी पुस्तिका में देखा हुआ -
 कुल 100 (एक सौ) पन्ना मात्र है,
 जिसे सहायक अभियंता, ग्रामीण कार्य
 विभाग, मधुकर के नाम से निर्दिष्ट
 किया जाता है।

दिनांक २०

कार्यपालक अभियन्ता
 ग्रामीण कार्य विभाग
 कार्य प्रमोद, पण्डित

13/8/20

Sch. XLV-Form No. 134

मधुकर DIVISION

मधुकर SUB-DIVISION

HMGSY के अन्तर्गत हमारे पास है
 हमारे ।

MEASUREMENT BOOK

No. 1435

Name of Officer सहायक अभियंता,

ग्राम कार्य विभाग, मधुकर

Date of first entry

Date of last entry

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd & final bill					
Plan - Buxarath path to Buxarath					
Under survey (S.C.)					
Agency - Shyam building Pvt. Ltd.					
Agreement No. - 61 (S.B.D.) / 2019-20					
Agreement value - Rs. 13032270/-					
Date of work start - 17.8.2020					
Date of completion - 16.8.2021					
Dates of actual completion - 28.01.21					
Slut - 20.01.21 to 28.01.21					
1. P.W. laying spreading & compacting					
work grade 10 - as per spec.					
location & direction of S.C.					
1 x 15' x 3.75 x 0.075					4.219 m ²
2 x 12' x 0.75 x 0.075					1.35 m ²
1 x 9' x $\frac{(10.80)}{2} \times 0.075$					0.608 m ²
<u>Sum</u>					<u>6.177 m²</u>
20.1.21					
2. P.W. & applying primer coat					
with bitumen emulsion (SS, 1)					
- as per spec - 2/1					
1 x 15' x 3.75					56.25 m ²
2 x 12' x 0.75					1.35 m ²
1 x 9' x 0.90					8.10 m ²
					<u>82.35 m²</u>
<u>Sum</u>					
28.1.21					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2x	6x	25-x	0.100	30.00 m ²
	2x	6x	25-x	0.100	30.00 m ²
	2x	6x	25-x	0.100	30.00 m ²
	2x	6x	25-x	0.100	30.00 m ²
	2x	6x	25-x	0.100	30.00 m ²
	2x	6x	25-x	0.100	30.00 m ²
	2x	6x	25-x	0.100	30.00 m ²
	2x	6x	25-x	0.100	30.00 m ²
	2x	6x	25-x	0.100	30.00 m ²
	2x	2x	25-x	0.100	10.00 m ²
					250.00 m ²
11. for L.S. portion					
	2x	6x	25-x	0.100	30.00 m ²
	2x	6x	25-x	0.100	30.00 m ²
	2x	6x	25-x	0.100	30.00 m ²

	2x	6x	25-x	0.100	30.00 m ²
	2x	6x	25-x	0.100	30.00 m ²
					150.00 m ²
9. p/v & fixing of cautionary, mandatory & informative sign board - as per 211					
(1) 600 mm equilateral triangular					4.00 nos
(11) 600 mm dia circular					9.00 nos
(111) 600 mm x 450 mm rectangular					4.00 nos
(14) 900 mm side octagon					2.00 nos
10. p/v & fixing of 125 grade road stone					
					40.00 nos
11. p/v & fixing of 125 grade kilometer stone					
(1) ordinary kilometer stone					3.00 nos
(11) 200 cm stone					8.00 nos

Continuation

Kumar
28.1.21
T.O.

Kumar
28.1.21 C&P
15/03/21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				S.F.R.	14254162-
(ii) 600 mm dia circular					
2 nos vide Table p-17					
@ R 8441=72 per nos					16883=-
(iii) 600 x 450 mm rectangular					
4 nos vide Table p-17					
@ R 5345=22 per nos					21381=-
(iv) 900 mm dia octagon					
2 nos vide Table p-17					
@ R 9729=24 per nos					19458=-
17/12 p/v R.C.C. 15 grade kilowatts					
Station -					
(i) ordinary kilowatts					
3 nos vide Table p-17					
@ R 2801=48 per nos					8404=-
(ii) 200 mm stone					
8 nos vide Table p-17					
@ R 728=57 per nos					5829=-
					14326117=-
Less 16.11.1. as per agreement					2307937=-
					12018180=-
Less MP vide Table p-14					11502858=-
/ Kumar					515322=-
28.1.21					
T-2					
certified that work has been					
done as per specifications					
/ Kumar					
28.1.21					

Continuation