

प्रमाणित किया जाता है कि इस आजी
पुस्तिका में दया हुआ कुल 100 (एक सौ)
पन्ना मात्र हैं, जिसे सहायक अधीक्षता आजी
अधीक्षता जेष्ठपुर के नाम से निर्गत
किया जाता है।

Executive Engineer
Rural Works Department
Works Division, BHABHIA
6.3.21

Sch. XLV-Form No. 134

अड्डा DIVISION

जेष्ठपुर SUB-DIVISION

1034 ए मसोइकुई निन्द शैला ठक
पय

MEASUREMENT BOOK

No. 1473

Name of Officer सहायक अधीक्षता

ग्राहक वि, जेष्ठपुर

Date of first entry _____

Date of last entry _____

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
First R/A P. 11.					
N/w - comp of road from Logu to					
Mazoin Khurd Bind Tola.					
Ch-Head - MIMSY (SC)					
Name of Contractor:-					
Sri. Ravi Prakash Chaudhary					
Word. No - 4					
Paschim Jhanda gali.					
Shanki Nagar, Chakiga (V.P)					
Agreement No - S.O.D - 29/2020-21					
Accepted Rate - 0.09% below					
Agreement value - Rs 15443054 = 00					
D.O.C - 17.07.2020					
Date of completion - 16.07.2021					
Qm -					
(1) Setting out work with comp					
4 B.m & R.P - do - all					
Qty 2.12 Km - 2.12 Km					
(2) Clearing and grubbing of					
road land - do - all					
Qty (60 Nos x 30.00) x 6.00					
= 10800.00 m ²					
(10 Nos x 30.00 + 22.00) x 6.00					
= 1982.00 m ²					
Total Qty 12782.00 m ² = 1.27 Hec - 1.27 Hec					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			13.07		
Qty					
	2 x 6.60 x 1.40 x 0.150				
	= 2.77 m ³				2.77 m ³
(10) Providing and laying Rec					
Pipe NG					
Qty	300 mm dia				
	15m x 3.00 x 2.50				
	= 112.50 m				112.50 m
	1000 mm dia				
	3N x 2.50 = 7.50m				7.50m
(11) Providing concrete for plain					
reinforced Cement concrete					
m open foundation - do - all					
Qty Head wall					
	2 x 6.60 x 0.83 x 2.47				
	= 26.84 m ³				
Parapet					
	2 x 6.60 x 0.40 x 0.50 = 2.64 m ³				
Deduct for Pipe					
	2 x 0.6125 x $\frac{\pi}{4}$ x (1.08) ² = 0.112 m ³				
Total Qty	28.36 m ³				28.36 m ³
(12) Providing and fixing of typical					
mm G.I. roof slab lgn - do - all					
Qty	3.00 nos				3.00 nos
	13.0321				
	13.324				
	C.P.				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	R	6932	025=95
(12) Providing and fixing of					
Typical masonry masonry					
Sign. - do - all					
Qty masonry no. (12)					
Time Page no. (7)					
Qty 3.00 nos					
@ 13007-19/100			B	39023	237
			Total R	6971049	32
			Round (R)	0=32	
			Total R	6971049	20
len 0.09 1/2 Below					
			= (R)	6274	=0
			Total R	6964775	=0
130321			130321		
(7)			AR		

Continuation