

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिरौल, (दरभंगा)।

पत्रांक:- 459

दिनांक:- 16.3.2024

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिरौल, (दरभंगा)।

सेवामें,

अपर मुख्य कार्यपालक पदाधिकारी
सह- सचिव,
(ब्राडा)

विषय:- नाबार्ड योजनान्तर्गत पथ निर्माण कार्य हेतु अधियाचना के संबंध में।
महाशय,

उपर्युक्त विषय के संबंध में कहना है कि नाबार्ड योजनान्तर्गत पथ निर्माण कार्य प्रग
में है। कराये गये कार्य का भुगतान करना है।

अतः अनुरोध है कि कुल- 110.43957 लाख (एक करोड़ दस लाख तैतालीस बे हज
नो सौ सनतावन) रुपये आवंटन उपलब्ध कराने की कृपा की जाय ताकि कराये गये कार्य का भुगत
किया जा सके।

अनु०:- यथोक्त।

विश्वासभाजन,

(12.03.24)

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिरौल, (दरभंगा)

प्रति

Rural Works Department
NABARD Allotment Regulation Format

Name of Division:-Biraui

S. No.	Year	Name of Road/Bridge	Name of Contractor (in English)	Administrative Sanction		Agreement Amount (in Lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (Road in Km/Bridge in M.)	Amount (in Lac)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2017-18	Pokhran Me Ram Chowk to Tarbanna Sadak Me Chhatigrast Lakri Pul Ke Asthan Per Pul Nirman.	M/S Jaduvansh Kumar Singh	0.32M	147.77	130.600	1.136	25.87877	25.87877	0.00000	0.00000	Foundation Slab Completed
2	2015-16	Constriction of bridge of size 3x16.50m. on Jeevachh river at Nawbharan ghat of Biraui block in Darbhanga Dist.	AMRITRAJ CONSTRUCTION	51.3	482.3	366.516	0.000	365.71250	359.70655	0.00000	0.00000	COMPLETED
3	2018-19	Ghaghosar Farhat Se Fardaha	Rajesh Kumar Mandal	2.24	142.06	116.710	11.138	41.66612	27.30204	63.70735	22.04123	GR-III WORK IN PROGRESS
4	2018-19	Sugarain to Jirauna	Manoj Kumar Yadav	3.400	237.67	235.530	7.315	91.09982	91.02492	0.00000	0.00000	GR -III WORK IN PROGRESS
5	2020-21	Sahoo Masjid To Lanka Mushari Mahadalit Tola Path	Shudhir Kumar Jha	3.400	268.82	207.590	33.348	0.00000	0.00000	57.20460	57.20460	GR -III WORK IN PROGRESS
6	2020-21	Tarwara to Kherahi Via Sauwa tak Path Nirman	Chandravir Yadav	3.010	228.96	177.714	28.349	0.00000	0.00000	31.19374	31.19374	GR -III WORK IN PROGRESS
Total					1507.58	1234.66	81.286	524.35721	503.91228	152.10569	110.43957	

नोट:-

1. खर्च का मिलान MIS से होना आवश्यक है।
2. अधिपयित रशि का पधवार मापीपुस्त की प्रथम एवं अन्तिम पेज की अभिप्रमानित छाया प्रति संलग्न होना आवश्यक है।
3. पूर्व निर्गत रशि का उपयोगिता प्रमाण पत्र संलग्न होना आवश्यक है।
4. योजनावार सभी पधों का अधिपयना एक साथ भोजना आवश्यक है।
5. निर्गत रशि का डी0 सी0 विपत्र 15 दिनके के अंदर डी0 सी0 कार्यलय में उपलब्ध कराया जाना आवश्यक है।

D.A.O
R.W.D. Works Division, Biraui

16-53-2
Executive Engineer
R.W.D. Works Division, Biraui

FORM GFR-19 A

(See Government of India's Decision (1) below Rule-150)

Form of utilization Certificate up to the month of March -2021 Head 4515 NABARD YOJNA

PIU-R.W.D, Works Division, Biroul (Darbhanga)

Sl.No	Name of Scheme	Sanction No.& Date with Amount (in Rs.lacs)	Amount Received (in Rs.lacs)	Particulars
1	Construction of Rural roads under NABARD	BRRDA No 18WPD 43-21	1037.96984	Certified that out of Rs. 1037.96984 lacs received during the years 2020-21 in favour of Executive Engineer, RWD Bihar Biraul a sum of Rs. 719.54859 lacs has been utilize For the purpose of NABARD Schemes as Given in the margin for which it was Sanctioned and that the balance of Rs. 318.42125 remaining Unutilized at the end of the period under.
	Total		1037.96984	


2. Certified that I have satisfied myself that the conditions on which the grants in aid was sanction have been duly fulfilled/at being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.


Kind of Checks exercised:-

- works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test conducted by the assistant Engineer/Executive Engineer.
- All other codal formalities have observed.

3. Physical progress achieved:-

- Construction of Road works.
- Construction of C.D.works.


D.A.O.
R.W.D. Works Division Biraul


Executive Engineer,
R.W.D. Works Division Biraul