

ମେଟ୍ରାସ ଦାଖଲ. ଟେକ୍ନିକାଲ ଅଫିସର ଅଫ ଆର୍କାଇଭ ଅଫିସ
ନା ମାଟର ଆକାଉଣ୍ଟ
Schedule XLV-Form No. 134
MMGSY (SSC)

ଆମ୍ଭଙ୍କ କାର୍ଯ୍ୟ ବିଭାଗ, କାର୍ଯ୍ୟ ସମ୍ପର୍କରେ, ଯୁଗ୍ମ

ଆମ୍ଭଙ୍କ କାର୍ଯ୍ୟ ବିଭାଗ, କାର୍ଯ୍ୟ ଆବଦ୍ଧ ସମ୍ପର୍କରେ
DIVISION

କୋଅସ୍ଟ

SUB-DIVISION

MEASUREMENT BOOK

No-2309

ସଂଖ୍ୟା :- ୨୧୦ ମାର୍ଚ୍ଚ

25/01

1st 2 ^{on A/C} ~~Part~~ Bill

1

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w:- Constr. of Road & CD					
works with maintenance					
for Main Road Binaul					
harmon manoir to Amin					
Seheb talavir Branch sthan					
under mmsy.					
N/Agency:- Rao Birendra at					
Katuaas, Benipur,					
Darbhanga					
Agreement no:- 22-07-20					
64 (SBD) of 2019-20					

Date of Commence:- 23-08-20

Date of Completion:- 22-10-20

Measurement

(1/2) P/v & fixing of working bench mark pillar

(a) working bench mark

Qty = 712 m

= 0.712 km

(b) Reference pillar

Qty = 0.712 km

(2/2) clearing & grubbing

Continuation

2nd on A/c Bill

9

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Constr. of Road 2					
as per spec with maintenance					
for Main Road Banaul					
Kanuman Mandir to					
Amin Sahab talab via					
Brahm Agthan under					
man 57.					
N/Agency:- RAO Birendra					
at Katwara, Bampur					
Darbhanga					
Date of Start:- 23-01-20					
Date of Completion:- 22-10-20					

Work Done

(1/0) Constr. of un-reinforced					
plain cement concrete					
Pavement etc.					
$30m \times 3.75m \times 0.16m = 18m^3$					
$2 \times 30m \times 3.75m \times 0.16m = 36m^3$					
$2 \times 30m \times 3.0m \times 0.16m = 36.48m^3$					
<u>Qty = 90.48m³</u>					
<i>Proposed</i>					
<i>90.48</i>					
<i>JK</i>					
<i>AK/AB</i>					
<i>9.9.21</i>					
<i>AB</i>					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1/1) 9/10 2 Fixing of working benchmark					
(a) Working benchmark					
Qty (Prev) vide TMB P-5					
Qty = 0.712km					
@ ₹ 4364/km ——— ₹ 3107200					
(b) Reference Pillar					
Qty (Prev) vide TMB P-5					
Qty = 0.712km					
@ ₹ 201626/km ——— ₹ 1436					
(2/2) Clearing & grubbing Road Land etc.					
Qty (Prev) vide TMB P-6					
Qty = 0.498179					
@ ₹ 49733 = 43/179 ——— ₹ 24776200					
(3/3) Excavation for Road way in 2011 using manual means etc.					
Qty (Prev) vide TMB P-6					
Qty = 54.06m ³					
@ ₹ 81220/m ³ ——— ₹ 4389200					
(4/4) Constn. of embankment with material obtained					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
from borrow pit etc.					
Load 1000 m					
Qty (prev) vide TMBP-6					
Qty = 36.2 m ³					
@ ₹ 187 = 51/m ³					₹ 6780.200
(5/6) Constr. of granular					
Sub-base by providing					
well graded material etc.					
Qty (prev) vide TMBP-6					
Qty = 74.76 m ³					
@ ₹ 2854 = 30/m ³					₹ 21338.200
(6/7) P/v, laying, spreading					
& compacting of WBM-II					
Qty (prev) vide TMBP-7					
Qty = 98.72 m ³					
@ ₹ 3474 = 68/m ³					₹ 342961.200
(7/8) Constr. of un-reinforced					
Plain cement concrete					
Pavement etc.					
Qty (prev) vide TMBP-9					
Qty = 90.48 m ³					
@ ₹ 8065 = 77/m ³					₹ 729791.000
(8/15) P/v & Fixing of typical					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
mmhsy Informatory					
Sign board with logo etc.					
Qty (Prev) vide TMB					
P-7					
Qty = 2 No.					
@ ₹ 11824 = 82/No. —→ ₹ 23650.200					
Total: ₹ 1350279.200					
(i) Less 0.21% below as per agreement					₹ 2835.200
(ii) Less previous payment vide TMB P-7/B					₹ 619185.20

Net = ₹ 720259.20

For
9.03.21
JE

For
9.3.21
AB
ex

19.3.21