

2nd on A/c bill.

6

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) N/W - Construction of road at Dakshini Hussaini Mahendra Roy ke ghar se Ashok Vardar mukhy ke ghar Tak.					
(2) Name of Contractor - M/s Shree Balaji Construction Company. At - Dhekaha, P.S - Kesariya, Dist - East Champaran.					
(3) Agreement No -					

76/2019-2020.

(4) Date of work order - 23.03.2020.					
(5) Contract date of completion - 22.08.2021.					
(6) Name of work done -					
(7) Construction of concrete drainage pavement.					
Measurements starts from					
End point -					
$4.10 \times \frac{5.20 + 3.62}{2} \times 0.160 = 2.89 \text{ m}^3$					
$50 \times \frac{3.62 + 3.75}{2} \times 0.160 = 29.48 \text{ m}^3$					
$50 \times \frac{3.75 + 3.75}{2} \times 0.160 = 30.10 \text{ m}^3$					
$50 \times \frac{3.75 + 3.85}{2} \times 0.160 = 30.40$					

Sch. XLV-Form No. 194

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
50 X	3.85 +	3.80			
		2			$\times 0.160$
					= 30.60
50 X	3.80 +	3.88			
		2			$\times 0.160 =$
					30.72
50 X	3.88 +	3.80			
		2			$\times 0.160 =$
					30.72
36.70 X	3.80 +	3.73			
		2			$\times 0.160 =$
					22.10
					206.91 M3
From					
8/3/2021					
J.E					

Abstract of Cost

(1/1) Setting out -

(2) construction of bench

mark. Qty - 1.146 km.

@ Rs 4033 = 080/m² - Rs 4622 = 00

(2/2) Construction of reference pillar. Qty - 1.146 km.

@ Rs 1853 = 10/m Rs 2124 = 00

(3/3) Clearing & grubbing of road level.

Qty - 0.24 Hectare.

@ Rs 49,496 = 70/Ha Rs 11,879 = 00

C-0.115 18,625 = 00

Continuation

B.F. Rs 18,625=00

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/6) construction of embankment with approved material					
					Qty - 1050.00 m ³
					@ Rs 175 = 11/m ³ - Rs 1,83,865=00
(5/7) Construction of embankment.					
					Qty - 253.00 m ³
					@ Rs 138 = 270/m ³ - Rs 34,982=00
(6/8) Construction of G.S.B.					
					Qty - 567.00 m ³
					@ Rs 2759 = 571/m ³
					Rs 15,64,676=00

(7/9) W.B.M for III.					
					Qty - 196.875 m ³
					@ Rs 3367 = 90/m ³ - Rs 2,63,055=00
(8/13) Construction of Cement Concrete pavement.					
					Qty - 206.91 m ³
					vide page (07).
					@ Rs 7087 = 990/m ³ - Rs 14,66,576=00
					Rs 39,31,779=00
					Add 1% labour Rs 39,318=00
					Add 12 1/4 GST - Rs 4,71,813=00
					Rs 44,42,910=00
					Deduct 0.11% (As per agreement)
					(-) Rs 4887=00

Continuation

Rs 44,38,023=00

[illegible]