

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/C Bill					
Name of work - Const of Road from					
Kawali Bajar to Malahi					
Tola under mmsy scheme					
Agency - Sri Sonalal Keshwaha					
Agreement No - 24 - SBD / mmsy / 2020 - 21					
Date of work order - 08-12-2020					
Date of Completion - 07-12-2021					

Work Done

(1/1) Plv const of ref ^{working}					
Bench Mark - do -					2.18 km
(2/2) Plv const of reference					
Pillar - do -					2.18 km
(3/3) Plv cleaning and grubbing					
of road land - do -					
2x20x30m x 1.50m =					1800.00 m ²
2x18x30m x 1.50m =					1620.00 m ²
2x15x30m x 1.50m =					1350.00 m ²
2x12x30m x 1.50m =					1080.00 m ²

Continuation

Attested
 17/12/21
 Executive Engineer
 RWD, Works Div.
 BETTIAH.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
① Plv const of working Bench Mare — do —					
2.18 KM vide TMB Page ①					
Rs 10265 = 34/KM — Rs 22378 = 10					
② Plv const of reference Pillar — do —					
2.18 KM vide TMB Page ①					
Rs 10459 = 77/KM — Rs 22802 = 10					
③ Plv cleaning and grubbing of road land — do —					
0.65 Hect vide TMB Page ②					
Rs 51133 = 76/Hect — Rs 33237 = 10					
④ Plv const of embankment lead upto 100m length — do —					
483.64 m ³ vide TMB Page ②					
Rs 174 = 94/m ³ — Rs 84608 = 10					
⑤ Plv const of sub grade △ Earthen shoulder — do —					
1788.75 m ³ vide TMB Page ③					
Rs 176258/m ³ — Rs 315857 = 10					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6) Plv Const of embankment lead 100m length - do - 1128.49 m ³ vide TMB Page (2) Rs 139 = 84/m ³ — Rs 157808 = W					
(7) Plv excavation for road way cutting - do - 142.09 m ³ vide TMB Page (3) Rs 74 = 16/m ³ — Rs 10537 = W					
(8) Plv Const of G.S.B					

1023.37 m³ vide TMB Page (4)
Rs 2892.33/m³ — Rs 2959,924 = W

(9)
Plv and laying Spreading
Compacting WBM III
253.13 m³ vide TMB Page (4)
Rs 3555 = 14/m³ — Rs 899925 = W

Rs 45,07,076 = W

Add 12% GST — Rs 5,40,849 = W

Add 1% L.Cess — Rs 45071 = W

Rs 50,92,996 = W

16/10/21
SE

16/10/21
AB

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material statement</u>					
Earth	3400.88 m ³				
Stone Metal	1165.92 m ³				
Crushed Sand	368.41 m ³				
Screeding Material	68.35 m ³				
Binding material (Mooram)	20.25 m ³				
AG	16/03/21				
	16/03/21				
	AG				

Continuation

Attested

Signature
 Executive Engineer
 RWD, Works Div.
 BETTIAH.

Signature
 17/03/21