



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3rd on A/c Bill				
Name of work — Const of road from					
Kohra Nadi pul to					
Bin Toli Under MMGSV scheme					
Agency — Vikash Pathak					
Agreement No — 122 SBD/MMGSV/2019-20					
Date of work order — 24-02-2020					
Date of completion — 23-02-2021					
Work Done					

$\frac{1}{14}$ Plv Const of unreinforced P.C.C. Pavement M25 grade					
$5 \times 30m \times 3.75m \times 0.160m = 90.00 m^3$					
$6 \times 30m \times 3.75m \times 0.160m = 108.00 m^3$					
$7 \times 30m \times 3.75m \times 0.160m = 126.00 m^3$					
$5 \times 30m \times 3.75m \times 0.160m = 90.00 m^3$					
$2 \times 30m \times 3.75m \times 0.160m = 36.00 m^3$					
$\frac{2 \times 15m \times (3.75m + 6.50 + 3.75)}{3} \times 3.75 \times 0.160 = 44.00 m^3$					
$\frac{1 \times 12m \times (3.75 + 5.00 + 3.75)}{3} \times 3.75 \times 0.160 = 0.80 m^3$					
					455.20 m ³
 16/02/21 J.E.  16/02/21 AE					

Continuation


 Executive Engineer
 RWD, Works Div.
 BETTIAH.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
(1) Plv const of working Bench mark — do —					
1.470 KM vide TMB Page 9					
@ Rs 10629 = 24 / KM — Rs 15625 = W					
(2) Plv const of reference Pillar — do —					
1.470 KM vide TMB Page 9					
@ Rs 10903 = 44 / KM — Rs 16028 = W					
(3) Plv cleaning and grubbing of road land — do —					
0.44 Hect vide TMB Page 9					
@ Rs 49496 = 70 / Hect — Rs 21778 = W					
(4) Plv const of embankment lead up to 1000m length					
171.10 m ³ vide TMB Page 9					
@ Rs 174 = 83 / m ³ — Rs 29895 = W					
(5) Plv const of Sub grade & E Shoulder — do —					
638.10 m ³ vide TMB Page 9					
@ Rs 176 = 47 / m ³ — Rs 112606 = W					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6/6) Plv const of embankment lead 100m length - do - 417.10 m ³ vide TMB Page (10) @ Rs 58.59/m ³ — Rs 24432.10					
(7/7) Plv excavation of roadway 92.83 m ³ vide TMB Page (10) @ Rs 74.10/m ³ — Rs 6880.20					
(8/9) Plv Const of granular Sub base - do - 496.83 m ³ vide TMB Page (10) @ Rs 2966.75/m ³ — Rs 1473970.20					
(9/10) Plv laying Spreading and Compacting WBM III - do - 415.78 m ³ vide TMB Page (10) @ Rs 3691.42/m ³ — Rs 1534819.20					
(10/14) Plv const of unreinforced PCC Pavement - do - 455.20 m ³ vide TMB Page (13) @ Rs 7403.70/m ³ — Rs 3370164.20					

Continuation

f
Executive Engineer
RWD, Works Div.
BETTIAH.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) 23 pty and fixing mmsy					
Sign board -					
02 No vide TMB Page (10)					
Rs 11437 = 70/each -				Rs	22875 = 10
				Rs	66,29,072 = 10
Add 12% GST -				Rs	7,95,489 = 10
Add 1% L.Cess -				Rs	66,291 = 10
				Rs	74,90,852 = 10
Previous Bill -				Rs	20,00,000 = 10
				Rs	54,90,852 = 10
16/02/21 J.E				16/02/21 AB	

Material Statement					
Stone chips -	409.68 m ³				
C. Sand -	204.84 m ³				
16/02/21 J.E				16/02/21 AB	

Continuation

Attested

Executive Engineer
RWD, Works Div.
BETTIAH