

दि. १८/०८/२०२१ - रुपेश कुमार मोहन

MMGSY (SC) निम्नलिखित - कस्मामा
चमक नागा टोल थारु, कुसमाना टारु

Schedule XLV-Form No. 134

प्रमुखापरा
DIVISION

प्रमुखापरा
SUB-DIVISION

म.ब.नं-२२५

२०२०-२१

Measurement Book

35267
18/9/20
Executive Engineer
Rural Works Department
Works Division Phulparas
18.9.2020

Principal DIVISION

Laukarni - SUB-DIVISION

Measurement Book

No. 224
2020-21

Name of Officer Executive Engineer
Rural Works Department
Works Division Phulparas

Date of first entry MOLEC

Date of last entry

MMGS) (S) mian Zetof - Kachmarwa Zimuk Naga
Tad Thardi Kachmarwa, Jarouidi dor yf Anshur qnif

1st on A/c Bill

1

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Const. of road					
					Kachharwa Chowk
					to Naya Tol Tharu
					Kusmahi, Jorauli
Name of Agency					
Rupesh Kumar Manjhi					
Agreement No. 15 SBD/2020-21					
Date of Commencement:- 18.09.2020					
Date of Measurement:- 10.02.2021					
Item No. 01					
Setting Out pillars					
8 Nos x 0.652 km = 5.216					
					Say 5 Nos
Item No. 02					
Clearing & grubbing					
road land					
652.00m x 3.50m = 2282.00					
					Say 0.228 H
Item No. 03					
Dismantling of					
existing structure					
L.C. → 53.00 M ³					

Continuation

Abstract of 1st A/C Bill

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
At Date 25.02.2021					
Item No. 01					
Providing & fixing of					
working D.M. &					
cast concrete pillars					
Vide this M.B. Page 1 - 5 Nos					
5 Nos @ Rs 2,541 = 92/Hs					
→ Rs 12,710 = 00					
Item No. 02					
Clearing & grubbing					
road land (By manual					
means)					
Vide this M.B. Page 1 - 0.228 H					
0.228 H @ Rs 49,406 = 90/H					
→ Rs 11,285 = 00					
Item No. 03					
Dismantling of					
existing structures					
as per specification					
Vide this M.B. Page 1 - 53.00 M ²					
53.00 M ² @ Rs 228 = 92/M ²					
→ Rs 12,122 = 00					
Item No. 04					
Removing all types					
of hump pipe					
Above 600mm to 900mm					
dia H.P.					

Continuation Rs 36,117 = 00

Sch. 227 No. 134 Rs 36,117 2 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Vide this M.B. Page 2 -					5.00M
5.00M @ Rs 228 =					68/M
→					Rs 1,143 = 00
Item No. 05					
Construction of					
embankment with					
material obtained from					
borrow pits					
(a) For 1000M lead					
Vide this M.B. Page 2 -					225.56
225.56M ³ @ Rs 175 =					11/M ³
→					Rs 39,498 2 00

(b) For 100M lead					
Vide this M.B. Page 2 -					902.26
902.26M ³ @ Rs 139 =					90/M ³
→					Rs 1,26,226 = 00
Item No. 06					
Earthwork in excavation					
for foundation					
Vide this M.B. Page 2 -					59.18
59.18M ³ @ Rs 260 =					59/M ³
→					Rs 15,422 = 00
Item No. 07					
Providing M.S (1:2:5:5)					
as levelling course in					
foundation					

Rs 2,18,406 = 00
Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Vide this M.B. Page 3 -					9.15 m ³
9.15 m ³ @ Rs 6,434 =					60/m ³
→					R 58,877 = 00
Item No. 08					
P.C.C. in substructure					
as per specification					
Vide this M.B. Page 3 -					66.92 m ³
66.92 m ³ @ Rs 7,329 =					79/m ³
→					R 4,90,510 = 00
Item No. 09					
Providing & laying R.C.C.					
Pipe 113					1000 mm dia
Vide this M.B. Page 3 -					15.00 m
15.00 m @ Rs 3,614 =					04/m
→					R 54,211 = 00
Item No. 10					
Construction of granular					
sub base by providing					
well graded material					
Vide this M.B. Page 4 -					528.14 m ³
528.14 m ³ @ Rs 3480 =					21/m ³
→					R 18,42,791 = 00
Item No. 11					
Providing, laying, spreading					
and compacting WBM Gr 3					

Continuation

R 26,64,785 = 00

