

SO 22 To SHANESH DUMPR NORTH TOL

Schedule XIV-Form No. 134

KUMAR MANESH CONSTRUCTION DIVISION

43405 — Ward 12 SUB-DIVISION

MMGSY-SC

MEASUREMENT BOOK

MB-NO-473

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st of Bill					
N/W - Cntr of Road from S022 to					
Ganesh Dumar (Lettar tola)					
N/Agency - Kumar Manash				0.990 km	
Aggr NO. - 62/SBD(MMWSYSC) 2020-21					
Aggr Value - B 7112487=00					
(B 6228513 + 883974)					
Date of Commencement - 04.10.2020					
Date of Completion - 03.11.2021					
Date of measurement - 10.03.2021					
(1/1) Cntr of Ref 7 workup					
B.M - - - as pr sp					0.99 km
(2/2) Cntr of Ref pillars					
Range - - - as pr sp					0.99 km
(3/3) Clearing and grubbing					
road land including					
uprooting - - - as pr sp					
$2 \times 990.00 \times 1.50 = 2970 m^2$					
CAV					
= 0.297 Hect.					
(4/4) Cntr of embankment with					
approved mat obtained					
from borrow pits - - 1000m					
lead as pr tech sp.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B	2979034=0
(15/35) Brick masonry work					
m c m (1.14) -- an/m					
53.02 m ³ nde Tmb P. (4)					
Q.B 5464=92/m ³				B	289750=
(16/36) Proudy and Laying					
1000 mm dia D.C. Pipe					
M.D. 3 for cul. -- m					
15.00 m nde Tmb P. (5)					
Q.B 3730=68/m				B	55960=
(17/37) Plaster with cement mortar (1.14) -- an					

72.796 m ² nde Tmb P. (5)					
Q.B 165=90/m ²				B	12077=0
(18/38) Proudy 1.5 mm (and					
pump -- m/m					
26.52 m ² nde Tmb P. (5)					
Q.B 56=0.9/m ²				B	1487=0
(19/45) Add 18.7, 48.7 (+)				B	3338308=
(20/46) Add 1.1, 1.6 (+)				B	400597=0
(21/47) Add S.F. (nde Tmb P. 6)				B	33383=0
				(+)	65434=0
				B	3837722=

Continuation 09/03/2021

9/3/21

R2

23