

EMERGENT. TEMPORARY RESTORATION WORKS 2020-21

Schedule XLV-Form No. 134

46

To4 To kanshibari

KISHANGANGI - 2


DIVISION

DIGHAL BANK

SUB-DIVISION

MEASUREMENT BOOK

No- 1262



Sch. XLV—Form No. 134

R.W.D. Kishanganj-2 DIVISION
R.W.D. Dighalbank SUB-DIVISION

Measurement Book

No. 1262

Name of Officer Shri Ram Prasad,
A.E. R.W.D. Dighalbank
Date of first entry _____
Date of last entry _____

1
Name to work—
Situation of work—
Agency by which work is executed—
Date of measurement—
No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Name of work :- Emergent Temporary					
Restoration work of the road					
To: To Kanakpuri					
Agency :- Departmental					
<u>Record Measurement</u>					
1) P/L Local sand filling -					
do - all - c - Job					

L.H.S	1	7.00	1.00	0.15	1.05 m ³
L.H.S	1	23.00	1.00	0.15	3.45 "
L.H.S	1	11.00	1.00	0.15	1.65 "
L.H.S	1	26.00	1.00	0.15	3.90 "
L.H.S	1	40.00	1.50	0.15	9.00 "
L.H.S	1	35.00	2.50	0.15	13.13 "
		142.00			32.18 m ³

2) P/L Laying & spreading brick					
bricks - do - all - c - Job					
L.H.S	1	7.00	1.00	0.30	2.10 m ³
L.H.S	1	23.00	1.00	0.30	6.90 "
L.H.S	1	11.00	1.00	0.30	3.30 "
L.H.S	1	26.00	1.00	0.30	7.80 "
L.H.S	1	40.00	1.50	0.30	18.00 "
L.H.S	1	35.00	2.50	0.30	26.25 "
		142.00			64.35 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
3) P/cutting of 62 mm to 75 mm dia Bamboo pile - do - all - c - Job					
	284	2.65	-	-	752.60
					752.60 m
4) P/cutting & fixing 62 mm to 75 mm dia Bamboo piling - do - all - c - Job					
	3	30.00	-	-	90.00 m
	3	16.00			48.00 "
	3	24.00			72.00 "
	3	18.00			54.00 "
	3	28.00			84.00 "
	3	12.00	-	-	36.00 "
					384.00 m

5) P/cutting Empty cement Bags - do - all - c - Job					
	1	7.00	2.10	1.50	22.05 m ³
	1	23.00	1.50	1.50	51.75 "
	1	11.00	2.10	1.50	34.65 "
	1	26.00	2.10	1.50	81.90 "
	1	40.00	1.90	1.50	114.00 "
	1	35.00	2.10	1.50	110.25 "
					414.60 m ³
= 14641.60 cft = 12201.00 Nos					
SI					
19/11/20					
S.E.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
1) P/ Local sand filling - do - all - c - Job					
Vide T.M.B Page (1) itm (1)					
= 32.18 m ³			@ 626.89/m		Rs. 20170.00
2) P/ Laying & spreading Bricks bats - do - all - c - Job					
Vide T.M.B Page (1) itm (2)					
= 64.35 m ³			@ 2145.02/m		Rs. 138032.00
3) P/ cutting of 62mm to 75mm dia Bamboo Pile - do - all - c - Job					

Vide T.M.B Page (2) itm (3)
 $= 752.60 \text{ m}$ @ 50.20/m Rs. 37781.00

4) P/ fitting & fixing 62mm to 75mm dia Bamboo runner - do - all - c - Job

Vide T.M.B Page (2) itm (4)
 $= 384.00 \text{ m}$ @ 28.53/m Rs. 10956.00

5) P/ filling Empty cement Bags - do - all - c - Job

Vide T.M.B Page (2) itm (5)
 $= 414.60 \text{ m}^3$ $= 14641.60 \text{ cft}$ $= 12201.00 \text{ Nos}$

Continuation

@ 38.14/m Rs. 465346.00

Rs. 672285.00

