

(SC) शिरोमनी आर सहस्रसिंह पथ र्च चक्की  
बहसवल्ल लंक

M.B.No-319  
18-19

# Schedule XLV-Form No. 134

M.M.G.S.Y. S.C.

R.W.D Gogri

DIVISION

R.W.D parwatta

SUB-DIVISION

(Maa Bhawani Const.)

## MEASUREMENT BOOK

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                                           | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                       | No.                           | L. | B. | D. |                  |
| Name of work - Const. of Road                         |                               |    |    |    |                  |
| from Sizomani RWD Path                                |                               |    |    |    |                  |
| to Chakki Bahawal.                                    |                               |    |    |    |                  |
| Name of Agency - Maa Bhanuani Const.                  |                               |    |    |    |                  |
| At - Chak Pargana, Thana - Phobatta, Distt - Khairpur |                               |    |    |    |                  |
| Agreement No. - 25 SBD Dt 2018-19                     |                               |    |    |    |                  |
| Date of start - 19.05.18                              |                               |    |    |    |                  |
| Date of completion - 18.05.19                         |                               |    |    |    |                  |
|                                                       |                               |    |    |    |                  |
|                                                       |                               |    |    |    |                  |

## Record measurement

Dated - 20.02.19

1. Setting out pillars

Providing &amp; fixing of

working benchmark pillars

4 no. per km. etc - do - do -

all comp. job -

0.800 km.

2. clearing &amp; grubbing

road land including uproot-

ing wild vegetation grass,

bushes, shrubs etc - do -

do - all comp. job -

Continuation

| Particulars                           | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------|-------------------------------|----|----|----|------------------|
|                                       | No.                           | L. | B. | D. |                  |
| Name of Work-const.                   |                               |    |    |    |                  |
| of Road from Shizomani                |                               |    |    |    |                  |
| RWD Path to Chakki Babarwal           |                               |    |    |    |                  |
| Name of Agency-maa Bhanuani           |                               |    |    |    |                  |
| const. At-chak brayag, Thana          |                               |    |    |    |                  |
| Parbatta Distt-Khagaria.              |                               |    |    |    |                  |
| Agreement No. 25 S.B.D of             |                               |    |    |    |                  |
| 2018-19                               |                               |    |    |    |                  |
| Date of start -19.05.18               |                               |    |    |    |                  |
| Date of completion -18.05.19          |                               |    |    |    |                  |
| 3rd on A/C Bill                       |                               |    |    |    |                  |
| ABSTRACT OF COST                      |                               |    |    |    |                  |
| 1- setting out pillars                |                               |    |    |    |                  |
| providing & fixing of                 |                               |    |    |    |                  |
| working bench mark                    |                               |    |    |    |                  |
| pillars                               |                               |    |    |    |                  |
| etc-do-do-all comp Job-               |                               |    |    |    |                  |
| Qty. vide T.M.B.P. (15)               |                               |    |    |    |                  |
| 0.871 km.                             |                               |    |    |    |                  |
| (a) Rs. 16,934 = 19/km — Rs. 14,750 = |                               |    |    |    |                  |
| 2- clearing & grubbing                |                               |    |    |    |                  |
| road land including wild              |                               |    |    |    |                  |
| vegetation, grass, bushes.            |                               |    |    |    |                  |
| shrubs etc-do-do-                     |                               |    |    |    |                  |
| all comp. Job                         |                               |    |    |    |                  |

Continuation

| Particulars                                                             | Details of actual measurement |    |    |                     | Contents of area |
|-------------------------------------------------------------------------|-------------------------------|----|----|---------------------|------------------|
|                                                                         | No.                           | L. | B. | D.                  |                  |
| Qty vide T.M.B.P. (18)                                                  |                               |    |    |                     |                  |
|                                                                         |                               |    |    | 38.24m <sup>3</sup> |                  |
| @ RS. 6424 = 297m <sup>3</sup>                                          |                               |    |    |                     | RS. 245,671=00   |
| 12. Plastering with c.m. (1:4)                                          |                               |    |    |                     |                  |
| on brickwork in sub-structure etc-do-do-all comp. job                   |                               |    |    |                     |                  |
| Qty vide T.M.B.P. (19)                                                  |                               |    |    |                     |                  |
|                                                                         |                               |    |    | 81.01m <sup>3</sup> |                  |
| @ RS. 178 = 29/m <sup>2</sup>                                           |                               |    |    |                     | RS. 14,443=00    |
| 13. Pvg. 1.5 mm cement punning including curing etc-do-do-all comp. job |                               |    |    |                     |                  |
| Qty vide T.M.B.P. (19)                                                  |                               |    |    |                     |                  |
|                                                                         |                               |    |    | 17.68m <sup>2</sup> |                  |
| @ RS. 47 = 52/m <sup>2</sup>                                            |                               |    |    |                     | RS. 840=00       |
|                                                                         |                               |    |    |                     | RS. 35,75,972=00 |
| less 0.12.1 below RS. 4,291=00                                          |                               |    |    |                     |                  |
| (as per agg.)                                                           |                               |    |    |                     | RS. 35,71,681=00 |
| less previous bill (-)                                                  |                               |    |    |                     | RS. 33,56,856=00 |
| (vide T.M.B.P.) (19)                                                    |                               |    |    |                     | RS. 2,14,825     |

02.03.2021

J.E

Continuation

8/2021

AE

15.3.21  
EC