

Name for work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-					
					Construction & maintenance of
					Road and crosswork Paraul Koriyan
					Tol To Ramnagar Mahadalit
					Tol under MMGSY (SC)
N/A:-					
					Bimlesh Kumar Construction
					Pvt. Ltd, Vill+Po- Rewari, Samastipur
Agg. No:-					65 SBD - 2020/21
Agg. Value:-					Rs 1,47,86,195=00
D.O.S:-					07-07-2020
D.O.C:-					06-07-2021
					Record Entry
①					P & F of working B.M. Pillars 2 Nos
					per km & 6 Nos of R.P. required for
					1 km. --- dir of E/I
					15 Nos.
②					clearing & grubbing road land
					including uprooting wild vegetation
					grass etc --- dir of E/I
					1830 sq
					1830 X 3.500 = 640500 m ²
					= 0.64 Hec.

Continuation

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
① B.F of working B.M					
Pillars 2 Nos & 6 Nos					
of R.P. ----- E/I					
Qty vide TMB PNo-①					
15.00 Nos @ Rs 2442.98/Each					
Rs = 36645.00					
② Clearing & grubbing					
road land including					
uprooting ----- E/I					
Qty vide TMB PNo-①					
0.64 Hec @ Rs 51133.76/Hec Rs = 32726.200					
③ Construction of embank					
-ment with material					
obtained from borrow pit					
with lift upto -----					
as per tech. spec.					
(i) For 1000 mtr lead					
Qty vide TMB PNo-②					
432.00 m ³ @ Rs 175.22/m ³ Rs = 75695.00					
(ii) For 100 mtr lead.					
Qty vide TMB PNo-②					
1728.00 m ³ @ Rs 140.130/m ³ Rs = 242145.00					
1					
C/O Rs = 3,87,211.00					

Continuation

Continuation