

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record Entry					
Name of work - Barun to Surajpur					
Sa Kalyani FWD Road.					
Agency - Nitesh Kumar Singh					
Agreement No - OTSBD/20-21					
Date of start - 04.06.20					
Date of completion - 03.03.21					
① Setting out pillars					

④ Bench mark - 1 No.					
⑤ Reference pillar - 2 No.					
② clearing and grubbing of road land.					
$2 \times 10 \times 30m \times 3.50m = 2100m^2$					
$2 \times 10 \times 30m \times 3.50m = 2100m^2$					
$2 \times 1 \times 30m \times 3.50 = 210m^2$					
$4410m^2$					
- 0.44 km ²					
③ Box cutting					
$2 \times 10 \times 30m \times 0.75 \times 0.10 =$					
$2 \times 5 \times 30m \times 0.75 \times 0.10 =$					
$2 \times 6 \times 30m \times 0.625 \times 0.10 =$					
③ Contn of embankment material obtained from borrow pit					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st Running Bill</u>					
Name of work - Bareilly to					
Surajpurakalyani PWD					
Road.					
Agency - Nitesh Kumar Singh					
Agreement No - 078 BD/20-21					
Date of start - 04.06.20					
Date of completion - 03.03.21					
① Setting out pillars vide P-1					
② Bench mark - 1 No.					
③ Reference pillars - 2 No.					
④ Clearing and grubbing					
of road land vide P-1					
= 0.44 ha.					
⑤ Constn of embankment					
material obtained from					
borrow pit vide P-2					
= 1420.05 m ³					
(1) 1000 m = 420.015 m ³					
(2) 1000 m = 996.035 m ³					
④ Box cutting vide P-3					
= 81.90 m ³					
⑤ Constn of embankment					
material obtained from					
roadway cutting vide					
P-3 = 49.14 m ³					

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Qty and cost					
① Setting out of pillars					
Vide P-6					
(a) Bench mark - 1 No.					
@ Rs 3843.63 each					3844 = 00
(b) Reference pillars - 2 No.					
@ Rs 1738.94 each					3478 = 00
② Clearing & grubbing of road land					
Vide P-6					
= 0.44 Hec @ Rs 51133.76/Hec					22499 = 00
③ Constn of embankment material obtained from borrow pit					
Vide P-6					
(2) 1 each 1000m = 426.015 m ³					
@ Rs 185.69/m ³					79107 = 00
(2) 1 each 1000m = 996.035 m ³					
@ Rs 74.16/m ³					74113 = 00
④ Box cutting					
Vide P-6					
= 81.90 m ³ @ Rs 74.16/m ³					6074 = 00
⑤ Constn of embankment material obtained from roadway cutting					
Vide P-6					
P-6 = 49.14 m ³ @ Rs 26.71/m ³					131283 = 00
⑥ 1/2 G.S.M grading					
Vide P-7 = 290.283 m ³					
@ Rs 2326.93/m ³					675468 = 00
Continuation					
Rs 931166 = 00					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ p/v w bon grading III					
Vide P-7 = 177.187 m ³					
@ Rs 3435.22/m ³					Rs 608676=00
⑧ p/v pcc pavement					
Vide P-7 = 108.00 m ³					
@ Rs 5978.24/m ³					Rs 645650=00
⑨ CD works					
⑩ Etw in excavation in					
foundn x vide P-7 = 45.48 m ³					
@ Rs 2691.32/m ³					Rs 12243=00
⑪ p/v pcc in foundn x vide					
P-7 = 7.44 m ³					
@ Rs 2691.32/m ³					Rs 20000=00
⑫ p/v pcc in substructure					
Vide P-7 = 48.91 m ³					
@ Rs 5366.65/m ³					Rs 262483=00
⑬ STIFF NP 3 H.P. Vide P-7					
600 mm ϕ - 7.5 M					
@ Rs 1030.97/M					Rs 7732=00
1000 mm ϕ - 7.5 M					
@ Rs 3789.91/M					Rs 8424=00
⑭ p/v m m GSY Board - 2 No.					
@ Rs 9198.13 each					Rs 18396=00
					Rs 2548984=00
Add 12% GST					Rs 305878=00
Add 1% Labourers					Rs 25497=00
					Rs 2548984=00
					Rs 2880352=00
less 1% W.K.					Rs 288035=00
					Rs 2592317=00
					2874879=00
					2874879=00
7/10/21					
J.E.					

Continuation
 181031