

ABSTRACT

15

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/Work - Const. of Road from Sapoli pond to Yadav House to Maho Tola					
Name of Agency - Prakash Lal Singh					
Agreement no. - 159/833/2020-2021					
Agreement value - RS. 87,25,342 = 00					
Date of Agreement - 21/05/2020					
Date of Completion - work in progress.					

(1/10) providing & fixing of working
benchmark (Reference pillar) of

TWB, P-6 = 2 Hrs
@ 4174.51/Hrs = RS. 8349 = 00

(11) Construction Reference pillars 04 Hrs.
per km

TWB, P-6 = 04 Hrs
@ 1904.21/Hrs = RS. 7617 = 00

(2/2) clearing and Grubbing Road
land covered -

TWB, P-6 = 0.71 Hect.
@ 49,496.70/Hect. = RS. 35143 = 00
C/O = RS. 51,109 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3/3) Construction of embankment with approved method d.d. - 100m d.d.					
TWB, P-7 =		1078.55 m ³			
@ 130.86/m ³		= RS.	14	139	20
(4/4) Construction of embankment with approved Method d.d. - 1000m d.d.					
TWB, P-7 =		1078.55 m ³			
@ 174.83/m ³		= RS.	1,58,563		20
(5/5) Construction of subgrade and earthwork shoulder d.d.					
TWB, P-7 =		1148.40 m ³			
TWB, P-12 =		43.20 m ³			
		= 1191.60 m ³			
@ 176.47/m ³		= RS	2,102,82		20
(6/6) Construction of G.S.B (4% x m place Method) d.d.					
TWB, P-8 =		606.15 m ³			
TWB, P-12 =		27.45 m ³			
		= 633.60 m ³			
@ 2674.51/m ³		= RS	16,94,570		20
		C/O =	2,158,663		20

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/7) WBM Grading 3- providing laying, spreading and compaction stone aggregate etc -					
TWB, P-13 =	292.51	m ³			
@ 3576.92/m ³ =	RS	1052106	w		
(8/8) prime coat (low porosity)					
TWB, P-13 =	2100.0	m ²			
@ 41.81/m ² =	RS	87801	w		
(9/9) Tack coat					
TWB, P-13 =	2100.0	m ²			
@ 14.17/m ² =	RS	29757	w		
(10/10) Mix seal surface					
TWB, P-13 =	2100.0	m ²			
@ 193.21/m ² =	RS	405741	w		
(11/11) Cement concrete pavement M30					
TWB, P-14 =	288.0	m ³			
@ 6898.16/m ³ =	RS	1986670	w		
(12/21) E/work excavation for 14' P structure etc -					
TWB, P-8 =	59.59	m ³			
@ RS. 266.59/m ³ =	Continuation	15529	w		
		10 = 57,36,267	w		

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(13/22) providing 1115 (PCC as leveling course in foundry)				1.2515
TWB, P-8 = 9.51 m ³				
Limited to 9.20 m ³				
@ 5426.82/m ³ = RS. 49,927=				
(14/23) plain/reinforced cement concrete in substructure dead				
TWB, P-9 = 67.51 m ³				
Limited to 67.48 m ³				
@ 6288.83/m ³ = RS. 4,24,370=				
(15/24) providing & laying RCC P.I.N.C. HP-3 for culvert on first class				
TWB, P-9 = 15.0 m				
@ 3831.50/m = RS. 57,473=				
				= 62,65,037=
Add G.S.T @ 12.0% = 7,52,164=				
Add L.C @ 1.0% = 62,680=				
				= 70,82,881=
Below as per Agreement (10.05/21) = (-) 3541=				
				= 70,79,340=
deduct previous payment				
TWB, P-9 = (-) 31,07,870=				
				= 39,71,470=
14th Nov 10/03/2021 J.B.				
Continuation				
				19.03.21 E.E.