

2nd on A/c Bill

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - constn. with maintenance of work from PWD Rd. Mohammad Vikram Ke Ghar do Raudola in Maingachhi block.					
Name of Agency - Liladhar Yadav					
At - Dilamarpur, Bhairanpatti					
Distt - Darbhanga.					
Agent No. - 19/3 BD/2020-21.					
(M/R/S/-)					
Date of written order - 07.8.2020					
Time of compl - 06.8.2021.					
Situation of work - 8 m progress.					

Work done -

① Paving & spreading 12 ft wide					
Gr. III					
B.I. post 0.5					
6	30m	23.75m	10.00m	23.75m	= 50.625m ³
6	30m	23.75m	10.00m	23.75m	= 50.625m ³
6	30m	23.75m	10.00m	23.75m	= 50.625m ³
6	30m	23.75m	10.00m	23.75m	= 50.625m ³
6	30m	23.75m	10.00m	23.75m	= 50.625m ³
6	30m	23.75m	10.00m	23.75m	= 50.625m ³
⇒ 303.75m ³					
② constn. of sub-grade & earth shoulders with appropriate work on both sides					
Adjacent to R.S. 2					
2	18	30m	1.30m	10.20m	= 280.80m ³
2	18	30m	1.30m	10.20m	= 280.80m ³
2	18	30m	1.20m	10.20m	= 277.20m ³
Continuation					
2	18	30m	1.20m	10.20m	= 277.20m ³
⇒ 772.60m ³					

Munc.
07.3.21
O.E.

At
8/3/21
A.E.

Abstract of cost (2nd and 1st bill)

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) setting out & constn. of works					
Bench marks				2512	
Qty. of p - 0.5 of T.M.B = 2 No. 8					
				@ 3965/-	= 7930 =
(2) constn. of reg. pillars/buriers				2512	
Qty. of p - 0.5 of T.M.B = 7 No. 8					
				@ 1828-31/-	= 12798 =
(3) clearing & grubbing of Rd. D.				2512	
Qty. of p - 0.5 of T.M.B = 0.5 of 8 No. 8					
				@ 453-70/-	= 29526 =
(4) constn. of embankment with mate. from borrow pits				1000 M.	
Qty. of p - 0.6 of T.M.B = 780.28 M ³					
				@ 175-22/M ³	= 136721 =
(5) constn. of embankment with mate. from borrow pits				100 M.	
Qty. of p - 0.6 of T.M.B = 1820.66 M ³					
				@ 139-85/M ³	= 254619 =
(6) Pro. & fixing of typical masonry infill masonry/citizens					
sign board				2512	
Qty. of p - 0.6 of T.M.B = 2 No. 8					
				@ 9427-46/-	= 18852 =

Continuation

→ 460478-0

C.O.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. $\Rightarrow$	460478-0
7/4) Excavation for Pol. work in soil				4515	
8/1) width - 06 m				MB = 50.40 m	
				$\odot 24-16/m^3 =$	3738-0
8/8) constn. of G.S.B. with well graded mate. 90% I					
8/1) width - 06 m				MB = 745.09 m	
				$\odot 2818-58/m^3 =$	2100096-
9/1) Pro 2 layers spreading 1st Bm G.S.III				4515	
8/1) width - 09 m				MB = 303.25 m	
				$\odot 3566-64/m^3 =$	1083367-
10/7) constn. of sub-grade & earthen shoulders with mate. obtained from borrow pits				1000 m.	
8/1) width - 09 m				MB = 756.00 m	
				$\odot 176-86/m^3 =$	133706-0
				Total $\Rightarrow$	3781385-0
Add G.S.T @ 12% as per govt.					+ 453766-0
Add Lab. chs @ 1% "					+ 37814-0
Add Seigniorage fee @ 1.26 %					+ 47645-0
				Gross total $\Rightarrow$	4320610-0
Less 0.25% below as per govt.					- 10802-0
Total value of work done					$\Rightarrow$ 4309808-0

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
			B.F. $\Rightarrow$	4309808 =
Less Previous payment (Interest A/c) $\Rightarrow$				2045860 =
vide - 08/07/73				/
			Net $\Rightarrow$	2263948 =
Mum. 05-3-21			8/3/21	1/1
			A.E	10-3-21