

2nd on A/c Bill

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - constn. with on aistance of work from PWD Rd. Belahi to PWD Rd. Daini dolahatkin Maingachhi block.					
Name of Agency - Adhich yadav At-chakhasanah, Maingachhi Distt - Darbhanga.					
Agmt. No. - 33/BBD/2021/MMGSY-SC					
Date of start - 07.8.2020					
Date of compl - 06.8.2021.					
Situation of work - In progress.					
Work done -					
(1) constn. of G.S.B. with well graded mate. gr-I					⇒ 145.80m ³
3x30m x 4.05m x 0.20m = 72.90m ³					
3x30m x 4.05m x 0.20m = 72.90m ³					
(2) Excavation for Rd. work & soil					⇒ 15.75m ³
2x4x30m x 0.525m x 0.10m = 12.60m ³					
2x30m x 0.525m x 0.10m = 3.15m ³					
Signature					
24.01.21					

Continuation

Abstract of cost

(2nd of 1st bill)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/4) Set out & constn. of 1000's					
B.M.				1512	
Qty. volup - 0.5 of 1000's				2 No. 8	
				4049-58/-	= 8099-00
(2/2) constn. of 1000's					
				1512	
Qty. volup - 0.5 of 1000's				6 No. 8	
				1872-19/each	= 11233-00
(3/3) clearing & grubbing of Rd.					
100				1512	
Qty. volup - 0.5 of 1000's				0.83 Hct.	
				51133-76/Hct	= 27101-00
(4/5) constn. of embankment with mate. from borrow pits					
				1000m	
Qty. volup - 0.5 of 1000's				753.48m ³	
				175-22/m ³	= 132025-
(5/6) constn. of embankment with mate. from borrow pits					
				1000m	
Qty. volup - 0.5 of 1000's				1758.11m ³	
				139-88/m ³	= 245872-
(6/8) Excavation for Rd. work					
Soil				1512	
Qty. volup - 0.5 of 1000's				15.75m ³	

Continuation

24-10/m³ = 1167-00

425497-00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. $\Rightarrow$	425.497 =
7/8) constn. of G.S. B. with well					
gravel mate. 95 ft					
Str. depth - 05 of 17. MB = 972.00 m ³					
1 p - 09	11			= 1412.80 "	
1 p - 10	11			= 72.70 "	
				$\Rightarrow$ 1190.50 m ³	
				@ 3086.44 / m ³ =	3674.407 =
8/9) Paving layer spread					
MBM 65 ft					
Str. depth - 06 of 17. MB = 295.316 m ³					
1 p - 10	11			= 126.564 "	
				$\Rightarrow$ 421.88 m ³	
				@ 3890.31 / m ³ =	1641244 =
9/2) constn. of sub-grade &					
earth shoulders with app.					
mate. from borrow pits					
				1000 m.	
Str. depth - 06 of 17. MB = 1050.00 m ³					
				@ 176.86 / m ³ =	185703 =
				Total $\Rightarrow$	5926851 =
Add GST @ 12% on previous =					711222 =
Add Lab. chgs @ 1% "					759269 =
Add Scignorage @ 1.25% "					741086 =
				$\Rightarrow$	6771428 =

Continuation

C.O.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Rs. 6771428=-
Less 0.50% below as per estimate					33857=-
Total value of work done					Rs. 6737571=-
Less previous payment (15 months)					4841670=-
					Net Rs. 1895901=-

Muni.
28.02.21
J.P.

3/3/21
A.E.

1000321