

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Local name - vijendra Yadav to
Barni yadav Kagharta.

Agency name - Maa Thula Enterprises

Agreement No - 205 SBD / 2020-21

Date of Commencement - 18.01.2021

Date of Completion - 17.01.2022

Record Entry

(1) providing and fixing of marking
benchmark/reference Pillars - 4 - E/S

(i) Bench Mark Pillars

1 x 2

2 Nos ✓

(ii) Reference Pillars

1 x 4

4 Nos ✓

22.1.2021
A.G.

22/01/2021
A.E.

(2) Clearing and grubbing land
- land - 4 - E/S

$2 \times 35 \times 30 \times 2.00 = 4200.00$

= 4200 H.A. ✓

22.1.2021
A.G.

22/01/2021
A.E.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Lead name - vijender yadav to Barni yadav ke ghar tak.					
Agency name - Maa Dwala enterprises.					
Agreement no - 205 SBD/2020-21					
Date of Commencement - 18.01.2021					
Date of Completion - 17.01.2022					
Abstract Gov					
1/ Setting out pillars for 10 - 15%					
1/2 Benchmark Pillars.					
Qty vide TMS Page no - 1					2 Nos.
C. 4207.35					RS 2414.56
(1) Reference Pillars					
Qty vide TMS Page no - 1					4 Nos
C. 1930.07					RS 7720.28
2/2 clearing and grubbing Road land to 1/2					
Qty vide TMS Page no - 1					0.42 Ha
C. 52966.72					RS 22246.02
3/3 Construction of Embankment - 10 - 100m x 1/2					
Qty vide TMS Page no - 6					312.00 m ³
C. 143.05					RS 44631.60
					RS 83012.46

Continuation

C.O. RS 83012.46

Sch. XLV-Form No. 134 B.F. RS23012.46

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4/4 Construction of subgrade - do - 10021-4					
Qty vide TNB Page no- 6					633.75M ³
@ 190.04					Rs 120437.85
5/5 Construction of subgrade - do - 6/I					
Qty vide TNB Page no- 6					1583.10M ³
@ 191.72					Rs 303511.93
6/6 Granular sub-base with well - do - C/I					
Qty vide TNB Page no- 6					355.56M ³
@ 3018.51					Rs 1073261.48
7/34 Dismantling of cross drainage - 1/2					
(i) Cement Concrete					
Qty vide TNB Page no- 2					0.75M ³
@ 497.81					Rs 373.35
(ii) Reinforced Cement Concrete					
Qty vide TNB Page no- 2					1.68M ³
@ 1128.62					Rs 1896.08
8/35 Dismantling of existing structure					
Concrete - do - G/I.					
Qty vide TNB Page no- 2					24.75M ³
@ 235.20					Rs 5821.20
					Rs 1588314.28

Continuation

C.O. Rs 1588314.28

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7/21 Earth work in Excavation - do - 1/2					
Qty vide Page no - 2					29.798 M ³
Qty vide Page no - 3					84.709 M ³
					114.507 M ³
@ 279.09					Rs 31957.75
10/22 Providing Concrete for plain/reinforced 1/2					
Qty vide Page no - 2					4.995
Qty vide Page no - 4					12.657
Qty vide Page no - 4					54.075
					71.33 M ³
@ 5512.23					Rs 395187.92
11/23 plain/reinforced - do - Sub station work					
Qty vide Page no - 3					33.740
Qty vide Page no - 5					7.380
					41.120 M ³
@ 6253.95					Rs 257162.42
12/25 SUPPLYING fitting and placing - do - 1/2					
Qty vide Page no - 5					0.612 MT
@ 52573.48					Rs 32175.15
13/28 Plain/reinforced concrete - do - 1/2					
Qty vide Page no - 4					26.26 M ³
@ 5942.24					Rs 156858.98
Continuation					Rs 2458855.95

C.O. Rs 2458855.95

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14/29 Providing and Laying RCC Pipe - do - E					
Qty vide THIS Page No - 3					7.50 M
@ 411208					Rs 30940.60
15/30 Sand filling in foundation - do - G/I					
Qty vide THIS Page No - 3					1.25 M ³
@ 493.78					Rs 617.23
16/31 Providing RCC M25 in deck Slab - do -					
Qty vide THIS Page No - 5					4.608 M ³
@ 2264.69					Rs 104399.21
Adj 12% Br. St. -					+ 302821.35
Adj 1% L.C. -					+ 25235.12
					2851569.66
Deduct 14.11% belows					(-) 402256.47
Per agreement.					2449283.19
Say Rs 2449213.00					
Adj 12% Br. St. -					
Adj 1% L.C. -					
Material Statement					
Barb Wire - 2216.85 M ³					
Stone Mallet - 281.87 M ³ @ 375.64					
S. chips - 125.97 M ³ @ 589.25					
C. Sand - 185.23 M ³ @ 175.80					
Adj 12% Br. St. -					
Adj 1% L.C. -					

Continuation