

1st on A/c Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction of road from					
ATB Joga to					
Budhaura Harigan					
Tola					
Under M.M.G.S.Y					
WB-20 Kharan-01					
Agency:- Chisag Jee					
Construction,					

Narasandik
 Shambhuganaj
 Banka.

Agreement no-09MBD/2020-21

Agreement value-2,47,41,413=00

Date of Start-31.08.2020

Date of Completion-30.08.2021

(1) Providing and fixing blocking benchmark du-

1 X 2.0 m — 2.0 alos

(2) Clearing and grubbing road land

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
including up - loading - do -					
2x 10x 30.0x 1.50 =					900.0m ²
2x 10x 30.0x 1.50 =					900.0m ²
2x 10x 30.0x 1.50 =					900.0m ²
2x 10x 30.0x 1.50 =					900.0m ²
2x 10x 30.0x 1.50 =					900.0m ²
2x 10x 30.0x 1.50 =					900.0m ²
2x 10x 30.0x 1.50 =					900.0m ²
2x 10x 30.0x 1.50 =					900.0m ²
2x 10x 30.0x 1.50 =					900.0m ²
2x 10x 30.0x 1.50 =					900.0m ²

$$2 \times 5 \times 30.0 \times 1.50 = 450.0m^2$$

$$\text{Total} = 10350.00m^2$$

HPC 1000mm = 1.035 Hae

(3) Earthwork in edge

- ratio for structure

HPC 1	
H. Wall	$2 \times 6.450 \times 1.40 \times 1.50 = 27.09m^3$
Below pipe	$1 \times 4.850 \times 1.530 \times 0.260 = 2.67m^3$
	S. Total = 29.76m ³

HPC-2

H. Wall	$2 \times 6.450 \times 1.70 \times 1.50 = 27.09$
Below pipe	$1 \times 4.850 \times 1.530 \times 0.365 = 2.71m^3$
	S. Total = 29.80m ³

$$\text{Total} = 59.56m^3$$

(4) finding M/s PCC

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(1:2:5) as well as					
Course in foundation					
do do					
HPC-1					
H. wall	2	6.450	1.40	0.15	$= 2.71 \text{ m}^3$
Below pipe	1	4.931	1.53	0.100	$= 0.75 \text{ m}^3$
Side for pipe	2	4.50	0.100	0.100	$= 0.09 \text{ m}^3$
					$S_{\text{total}} = 3.55 \text{ m}^3$
HPC-2					
H. wall	2	6.450	1.40	0.15	$= 2.71 \text{ m}^3$
Below pipe	1	4.931	1.53	0.100	$= 0.75 \text{ m}^3$
Side for pipe	2	4.50	0.100	0.100	$= 0.09 \text{ m}^3$
					$S_{\text{total}} = 3.55 \text{ m}^3$
					$\text{total} = 7.10 \text{ m}^3$

(5) forming and
laying RCC Pipe
NP 3 for culvert.

HPC1	3	2.5			$= 7.50$
HPC2	3	2.5			$= 7.50$
					$\text{total} = 15.0 \text{ m}$

(6) Brick masonry
work in CM 1:4
in head wall
complete do do

HPC-1					
H. wall	2	6.15	$\frac{1.25+0.40}{2}$	$\times 2.50$	$= 26.18 \text{ m}^3$
Parapet	2	6.15	0.40	$\times 1.20$	$= 5.90 \text{ m}^3$
Loss for pipe	2	0.7052	$\times (1.20 \times 0.20)$	$\times 2$	$= 1.48 \text{ m}^3$
					$S_{\text{total}} = 30.61 \text{ m}^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
HPC 2					
H-Wall	2x	6.15	$\frac{1.25+0.40}{2}$	2.15	$= 26.16m^3$
Parapet	2x	6.15	0.40	1.20	$= 5.90m^3$
less for pipe	2x	$\frac{0.75}{2}$	$\frac{1.20}{2}$	$\frac{0.625}{2}$	$= 1.48m^3$
					$S_{total} = 30.58m^3$
					$Total = 61.19m^3$

⑦ Plastering with
Cement mortar
(1:4) on brick work
in substructure

HPC-1					
Out side	2x	6.15	2.70		$= 33.21m^2$

inner side	2x	6.15	0.60		$= 7.38m^2$
Top	2x	6.15	0.40		$= 4.92m^2$
Parapet	2x	2	$\frac{0.40}{2}$	$\frac{1.20}{2}$	$= 1.92m^2$
less for pipe	2x	$\frac{2.2}{2}$	$\frac{0.615}{2}$	$\frac{0.615}{2}$	$= 2.38m^2$
					$S_{total} = 45.05m^2$

HPC-2					
Out side	2x	6.15	2.70		$= 33.21m^2$
inner side	2x	6.15	0.60		$= 7.38m^2$
Top	2x	6.15	0.40		$= 4.92m^2$
Parapet	2x	2	$\frac{0.40}{2}$	$\frac{1.20}{2}$	$= 1.92m^2$
less for pipe	2x	$\frac{2.2}{2}$	$\frac{0.615}{2}$	$\frac{0.615}{2}$	$= 2.38m^2$
					$S_{total} = 45.05m^2$
					$Total = 90.10m^2$

Slab
RCC Culvert 2.50m x 1.50m

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑧ Earthwork in excavation for structure do					
Abt -	2	9.30	2.23	1.80	$= 74.76m^3$
R/wall -	4	1.767	2.05	1.80	$= 26.08m^3$
Plow Under Deck Slab	1	7.70	0.70	2.50	$= 1.35m^3$
					Total = $102.19m^3$

⑨ Sand filling in foundation do					
Plow Under Deck Slab	1	7.70	2.125	0.100	$= 1.64m^3$

⑩ Providing RCC H/S					
Abt -	2	9.30	2.23	0.20	$= 8.31m^3$
R/wall -	4	1.767	2.05	0.20	$= 2.90m^3$
Plow Under Deck Slab	1	7.70	2.23	0.150	$= 2.58m^3$
					Total = $13.79m^3$

⑪ Brick masonry work in cement mortar 1:4 in foundation					
Abt -	2	$\frac{9.10 + 7.70}{2}$	$\frac{2.033 + 1.333}{2}$	$\times 1.60$	$= 45.24m^3$
R/wall	4	$\frac{1.85 + 1.150}{2}$	$\times 1.60$	$= 16.79m^3$	
					Total = $62.03m^3$

⑫ Brick masonry work in cement mortar 1:4 in sub structure do					
---	--	--	--	--	--

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Att - 2 x 7.52 x $\frac{11.33 + 10.97}{2} \times 1.30 = 171.87 m^3$					
P/wall - 4 x $\frac{2.20 + 1.76}{2} \times \frac{0.95 + 0.40}{2} \times 1.30 = 6.95 m^3$					
				total	241.82 m ³

⑨ Construction of
embankment -

Chainage	Area	Mean Area	Dist	Qty.
1900	0.965	—	—	—
1950	1.112	1.039	50	51.95 m ³
2000	0.988	1.050	50	52.50 m ³
2050	1.052	1.020	50	51.00 m ³
2100	1.100	1.100	50	55.00 m ³
2150	0.967	1.061	50	53.05 m ³
2200	1.125	1.046	50	52.30 m ³
2250	0.896	1.011	50	50.55 m ³
2300	0.942	0.919	50	45.95 m ³
2350	1.259	1.098	50	54.90 m ³
2400	1.052	1.153	50	57.65 m ³
2450	1.113	1.083	50	54.15 m ³
2500	0.875	0.997	50	49.70 m ³
2550	1.252	1.064	50	53.20 m ³
2600	0.896	1.077	50	53.70 m ³
2650	1.245	1.071	50	53.55 m ³
2700	0.875	1.060	50	53.00 m ³
2750	1.121	0.998	50	49.90 m ³
2800	1.085	1.103	50	55.15 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
2850	1.143	1.114		50	55.70m ³
2900	0.896	1.020		50	51.00m ³
2950	0.935	0.916		50	45.80m ³
3000	1.154	1.045		50	52.25m ³
3050	0.865	1.010		50	50.50m ³
3100	0.832	0.849		50	42.45m ³
3150	0.971	0.902		50	45.10m ³
3200	1.142	1.057		50	52.85m ³
3250	0.973	1.058		50	52.90m ³
3300	1.102	1.038		50	51.90m ³
3350	1.053	1.078		50	53.90m ³
3400	0.872	0.965		50	48.25m ³
Total =					1549.85m ³

Lead up to

$$100 \text{ m} = 1549.85 \text{ m}^3$$

(10) Box cutting
excavation for
roadway - do

$$2 \times 10 \times 30.0 \times 0.55 \times 100 = 31.50 \text{ m}^3$$

$$2 \times 10 \times 30.0 \times 0.525 \times 100 = 31.50 \text{ m}^3$$

$$2 \times 10 \times 30.0 \times 0.575 \times 100 = 31.50 \text{ m}^3$$



$$2 \times 10 \times 30.0 \times 0.525 \times 100 = 31.50 \text{ m}^3$$

$$2 \times 10 \times 30.0 \times 0.55 \times 100 = 31.50 \text{ m}^3$$

$$\text{Total} = 157.50 \text{ m}^3$$

(11) Construction of
granular sub-base

Continuation

 12/13/21
 12/13/21
 J-E
 (12) provide and
 strong atypical
 memory information
 from band -
 1 X 2.0 sec — 2.0 sec

1st on A/c Bill

Abstract of Cost

Sch. XIV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Providing and fixing working benchmark					
- do - do -					
2.0 ac sty vide msp $\frac{1}{1}$					
@ 3857.04/mo $\frac{1}{2}$					7714=00
②					
clearing and grubbing road					
Lead - do					
1.035 Hae sty vide msp $\frac{2}{1}$					
@ 51137.38/Hae $\frac{1}{2}$					52927=00
③					
Box cutting excavation in road					

157.50 m³ sty vide msp $\frac{7}{10}$

@ 75.50/m³ $\frac{1}{2}$ 11891=00

④

Const. of embankment with approved material to form from borrow pits
Lead up to 100m

1549.85 m³ sty vide msp $\frac{7}{10}$

@ 162.47/m³ $\frac{1}{2}$ 251804=00

⑤

Const. of formula sub base by well graded material

765.0 m³ sty vide msp $\frac{8}{11}$

@ 2682.21/m³ $\frac{1}{2}$ 2051891=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
(6) 28 E/W for excavated for structure in found on 59.56 m ² 8 ¹ / ₂ wide ramp 2 ¹ / ₂ + 102.19 " " " 5 ¹ / ₈ 161.75 m ²					
					@ 269.32/m ³ 2 43562 = m
(7) 29 Providing PCC mix in levelling course on found. 7.10 m ² 8 ¹ / ₂ wide ramp 3 ¹ / ₄ + 13.79 m ² " " " 7 ¹ / ₁₀ 20.89 m ²					
					@ 164.443 = m
(8) 30 Brick masonry work in cm (1:4) in head wall. 61.19 m ² 8 ¹ / ₂ wide ramp 4 ¹ / ₆					
					@ 5815.83/m ³ 2 355871 = m
(9) 31 Plastering with cement mortar in sub structure. 90.10 m ² 8 ¹ / ₂ wide ramp 4 ¹ / ₂					
					@ 163.93/m ² 2 14770 = m
(10) 35 Providing and laying RCC slab 15.0 m ² 8 ¹ / ₂ wide ramp 3 ¹ / ₅					
					@ 3795.28/m ² 2 56929 = m

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
11 36 Sand filling in foundation for as				
1.64 m ³ 8ly wide ramp - $\frac{5}{9}$				
@ 426.88/m ² Σ 700 = 00				
12 37 Brick masonry work in Cement mortar (1:4) cm				
62.03 m ² 8ly wide ramp - $\frac{5}{4}$				
@ 5545.62/m ² Σ 343995 = 00				
13 38 Plaster and sand lugs				
mm Gsy board.				
2.00 m ² 8ly wide ramp - $\frac{5}{12}$				
@ 9143.99/m ² Σ 18288 = 00				
Total Σ 3314785 = 00				
Add GST @ 12% Σ 397774 = 00				
Add L.C @ 1% Σ 33148 = 00				
Net Σ 3745707 = 00				
cal 12-3-21 EE	R 12/3/21 AC (Alauli)	8 12/3/21 T.E Alauli		

Continuation

भारतीय गैर न्यायिक INDIA NON JUDICIAL

एक हजार रुपये

रु.1000

ONE THOUSAND RUPEES

Rs.1000

हर BIHAR

2020

JUN 2020

AE 836345

ABHINAV PANDIT
Stamp Vendor
L. No. 1/2001-02
Court Compound
Bhagalpur

2567
25-82000/10000

AGREEMENT No. 058BD/2020-21

Date of Commencement :- 31/08/2020

Date of Completion :- 30/08/2021

Agreement Value :- Rs.2,47,41,413=00 (Below @ 1.60 %)

Earnest Money :- Rs.5,05,000 =00

Performance Security :- Rs. 1,00,000=00

This agreement, made the 31 th day August of 2020 between Executive Engineer Rural Works Division, Works Division, Khagaria (name and address of Employer) And Chiraj Jee Construction, Narasandih, Shambhugaj, Banka-813211 Whereas the Employer is desirous that the Contractor execute Conts. Of Road from MMGSY-WB-20-Khagaria-01 (Ajb Jogiya To Budhaura Harijan Tola) Under MMGSY WB (name and identification number of Contract (hereinafter called "the Works") and the Employer has accepted the Bid by the Contractor for the execution and completion of such Works and the remedying of any defects therein at a cost of Rs.2,47,41,413=00 (Rupees Two Crore Fourty Seven Lakh Fourty One Thousand Four Hundred Thirteen) Only.

Sanjeev Kumar Singh

31.8.20
Executive Engineer
R.W.D. Works Division
Khagaria
31/8/2021