

2nd ON A/C Bill

ABSTRACT

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of R.C.C. Bridge over Buliyga Main Road to Kachya Barga Meaw Kachabargadhar.					
Name of contractor - Reality A-frame Structure Enterprises PVT. LTD.					
Agreement no - 15/SBD/2020-2021					
Date of agreement - 24/04/2020					
Date of completion - ongoing work.					

(1/1) E/W in excavation for structure as per drawing and as done.

$$TMB, P-27 = 324.91 m^3$$

$$TMB, P-31 = 207.67 m^3$$

$$= 532.60 m^3$$

$$@ 285.17/m^3 = RS. 151882.00$$

(2/2) providing & laying of PCC M/S/Chy Course done.

$$TMB, P-28 = 11.66 m^3$$

$$TMB, P-31 = 680 m^3$$

$$= 1846 m^3$$

$$@ 6167.90/m^3 = RS. 113859.00$$

(3/3) R.C.C. grade M-30 in Pile foundation
Complete as per drawing & Tech. S.H.

$$TMB, P-30 = 192.78 m^3$$

$$TMB, P-32 = 112.914 m^3$$

$$= 305.694 m^3$$

$$@ 6845.24/m^3 \text{ continuation } 209254.00$$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/4) Bored cast-in-place concrete piers excluding dead					
TWB, P-15 =		930.00 m			
TWB, P-18 =		22.00 m			
TWB, P-18 =		22.00 m			
TWB, P-19 =		22.00 m			
TWB, P-20 =		22.00 m			
TWB, P-21 =		22.00 m			
TWB, P-23 =		44.00 m			
TWB, P-24 =		44.00 m			
TWB, P-26 =		44.00 m			
TWB, P-30 =		44.00 m			
		616.00 m			

(4) 16542.15/m = 23 10189964 - 00

(5/5) S/E/P 11 ysd bar reinforcement
found as per draw & T.S

TWB, P-14 =	3558 MT
TWB, P-17 =	2.372 MT
TWB, P-18 =	2.372 MT
TWB, P-19 =	2.372 MT
TWB, P-20 =	2.372 MT
TWB, P-21 =	2.372 MT
TWB, P-22 =	4.744 MT
TWB, P-24 =	4.744 MT
TWB, P-26 =	4.744 MT
TWB, P-27 =	4.744 MT
TWB, P-28 =	14.66 MT

Continuation

Q = 81.076 MT

C/O = 1,25,48,25420

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.	81.076 M		
TWB, P-31	=		8.080 M		
			89.156 M		
② 60,80.57/M	=	RS.	5428761	00	

(6/6) providing steel linear 10mm Thick for curbs check -

TWB, P-14	=	S.	3271 M	T	
TWB, P-17	=		0.355 M	T	
TWB, P-18	=		0.355 M	T	
TWB, P-19	=		0.355 M	T	
TWB, P-20	=		0.355 M	T	
TWB, P-21	=		0.355 M	T	
TWB, P-23	=		0.7102 M	T	

TWB, P-24	=		0.7102 M	T	
TWB, P-26	=		0.7102 M	T	
TWB, P-30	=		0.7102 M	T	
			10.367 M	9.94 M	T

② 75,228.00/M = RS. 7,47,767.00

(7/1) providing & correct. Teflon Earth 1819m check -

TWB, P-13	=	2.148			
② 70390.08/M	=	RS.	140780	00	

(8/2) providing & constructing one span sonic Road check -

TWB, P-13	=	42.00 m			
② 3588.76/m	=	RS.	150728	00	

Continuation
C/S = 1,90,16,290.00

