

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME of work: - Const. of Road					
from Salkhla Racherdeia					
chaak Paki Sadek to Poxian					
Kla.					
NAME of Contractor: md Belien					
Rafman					
Gurman Nagan					
Sahman					
</					

Agst no. 130 SBD/2020-21

D.O. commencement: 30/04/20

D.O. completion: 29/04/21

1/ Providing and fixing of working
bench mark.

vide TMB P.No. 10 — 2.0

@ to 4369=82 — 08739=64

2/ Providing and fixing of working
Reference pillars

vide TMB P.No. 11 — 4.0

@ to 1996=11 — 07984=44

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3/2 clearing and grubbing Road lead.					
vide TMB P.no. 11					0.826 mact
@ B 51133 = 26					B 42236 = 48
4/3 Const. of Embankment lead 100 m					
vide TMB P.no. 11					925 = 19 m ³

@ B 131 = 03					B 121227 = 64
5/4 Const. of Embankment lead 1000 m.					
vide TMB P.no. 11					480 = 29
@ B 174 = 94					B 84021 = 93
6/5 Const. of sub grade and bottom shoulder					
vide TMB P.no. 12					242 = 50 m ³
@ B 176 = 58					B 385385 = 85

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7/6 Const. of GSB cr-I					
vide TMB no. 12					879 = 0 m ³
② B 2921 = 12					B 2567664 = 48
8/7 Providing 2gty spreading					
wbm III					
vide TMB P.N. - 12					332 = 999 m ³

② B 3344 = 57 — B 1113738 = 46

9/11 Const. of Cement concrete

Pavement

vide TMB P.N. 12 — 110 = 16

② B 6922 = 16 — B 762545 = 14

10/21 E/work in excavation for found

vide TMB P.N. - 13 — 89 = 857 m³

② B 269 = 22 — B 24065 = 62

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11/22 Providing R.C.C. m=15 Leveling					
Vide TMB P. to B					13.752 m ³
@ B 5506 = 40					B 75724 = 201
12/23 plain/R.C.C. in sub str.					
Vide TMB P. to B					98.382 m ³
@ A 6239 = 67					B 613871 = 21

13/24 Providing m.B. lym R.C.C. NP 3 pipe.					
Vide TMB P. to B					22.5 mtr
@ B 4206 = 58					B 94648 = 05
					B 5901852 = 90
Add 17. GST					B 708222 = 34
Add 17. Lab. cost					B 59018 = 52
					B 6669093 = 76
Debit 0.65 x below					B 43349 = 10
					B 6625744 = 66
Debit Prov. Bill					B 9451841 = 00
					B 3173903 = 66

AP
10/03/21
JE

Qm
10/03/21

Continuation

CET
19/3/21