

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	Construction of HL RCC Bridge				
	over Narm River in NH-77 to Kurhani Bazar				
	via Deogan Road.				
Agency -	Royal Engineers				
	Akharaghat (Muz)				
Aggr. No -	83	SBD		(2020-21)	
Aggr. Value - ₹	19387804/-				
Date of Start -	02.02.2021				
Date of Completion -	01.02.2022				
Date of Measurement -	20.02.21 to 11.03.21				
<u>Work done</u>					
①	Construction of Service road				
3	- do - do - all complete jobs				
	26.22 M				
②	Construction of Temporary Island				
2	- do - do - all complete jobs.				
	1 No.				
③	Supplying, fitting and fixing				
8	HYSB bars in RCC piles				
	Abt Pile main bars (25mm dia)				
	2 x 144	NO	x 22.675	M x 3.851 kg	= 25151.22 kg
	Ring (Lateral Ties) 16mm dia				
	2 x 204	NO	x 5.572	M x 1.578 kg	= 9061.35 kg

Particulars	Details of actual measurement				Contents of area
	No.	L.	H.	D.	
					At 42503661
Providing and fixing steel liner					
do do all complete jobs					
Quantity of M.S.P (2) = 11.797 MT					
					@ R 64947 = 95/MT → R 766191 =
Providing and Laying bored cast-					
in-situ M35 grade p.c.c.					
Quantity of M.S.P (2) = 336.004					
					@ R 16640 = 07/m → R 5591064 =
Cleaning and grubbing of road					
Land width					
Quantity of T.H.B P (2) / (3) = 0.570 Hec					

				@ R 52970 = 4/Hec → R 30192 =
				R 889108 =
				Add Labour class @ 1% R 88911 =
				GST @ 12% R 1066933 =
				SF @ 10% R 25861 =
				R 10042813 =
				Less 20.16% as per Agreement (-) R 2030679 =
				R 8042184 =

C/S

11.03.21

JE

11/03/21

A.E.

20.3.21