

~~M/R-N~~
~~2015-20~~

Schedule XLV-Form No. 134

Agte 410 - 49 MBD /

2019-20

Maharajgung te Bhoekhi L = 1. Bockhu

218107 444 191120, 201907 DIVISION

2110 444 190, 218107 SUB-DIVISION

2173

MEASUREMENT BOOK

Agte: - 301 Suman Kri Tha.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ind on A/c Bill					
Name of work - Output & performance Based Maintenance of C & D road from Mahasijgaon to Bhokhi M/RN- 2019-20 Modhubani/Og					
Name of Agency - Sd/Suman Kr Jha. At Krishanpur, Darbhanga.					
Agenda - AG M.B.N/2019-20					
Date of Start - 9/01/2020					
Date of Completion - 8/09/2020 (As per sat)					
work done					
1) Construction of Unreinforced Cement Concrete Pavement M-30 -					
3x 30.00 x 3.75 x 0.16 = 54.00 m ³					
1x 1.50 x 3.75 x 0.16 = 0.90 "					
					54.90 m ³
2) Construction of Subgrade & R/S -					
2x 5x 30.00 x 0.60 x 0.30 = 54.00 m ³					
2x 5x 30.00 x 0.60 x 0.20 = 54.00 "					
2x 1x 30.00 x 0.60 x 0.30 = 10.80 "					
2x 1x 21.00 x 0.60 x 0.30 = 7.56 "					
Continuation					126.36 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Continued from (1)					
c) 600 x 450 mm Rectangular - 70 Nos					
@ Rs 3677 = 59 B					Rs 237432 =
d) 900 mm Octagonal - 6 Pcs					
@ Rs 7710 = 31 B					Rs 16262 =
e) Rumble strip - 3.00 m ²					
@ Rs 735 = 40/m ²					Rs 2206 =
(2) Reinforced Cement Concrete in Boundary Pillar					
Qty m ³ 7 m 10 P (1) 51 (B)					
85 Nos. @ Rs 522 = 69 B					Rs 44429 =
(3) Rev. Survey of Kot Appara					

Thermoplastic Roadmarking					
Qty m ² 12 P (1) 51 (B)					
262.60 m ² @ Rs 735 = 40/m ²					Rs 19385 =
(4) Rev. Fixing Informative Signs					
Band with Logo					
Qty m ² 5 m 10 P (1) 51 (B)					
50 Nos. @ Rs 11075 = 50/B					Rs 22,151 =
					Rs 5348,929 =
Add 12% GST					Rs 641871 =
Add 1% Labours					Rs 53489 =
					Rs 6044,289 =
Less 1.26% A.P.T. (1) 51 (B)					Rs 76158 =
					Rs 5963131 =
Less previous work					Rs 2840548 =
					Rs 3127,583 =

Continuation

19/03/21

15/2/21
AE15/2/21
J.B

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, मधुबनी।

पत्रांक:- 89425

दिनांक:- 19/3/21

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, मधुबनी।

सेवा में,

नोडल पदाधिकारी,
एम0आर0 3054
अनुरक्षण एवं मरम्मत कोषांग,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:- शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत स्वीकृत कार्यों के आवंटन की मांग हेतु अधियाचना के संबंध में।

प्रसंग:- भवदीय पत्रांक 113 अनु0 पटना दिनांक 10.01.2020

महाशय,

उपरोक्त विषयक प्रासंगिक पत्र के अनुपालन में शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 से संबंधित पथ में आवंटन की मांग की गयी है। वांछित विवरणी विहित प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अतः श्रीमान् से अनुरोध है कि उक्त पथ में आवंटन उपलब्ध कराने की कृपा की जाय ताकि स-समय भुगतान किया जा सके।

अनु- यथोक्त।

विश्वासभाजन


19.03.21

कार्यपालक अभियंता
ग्रा0का0वि0, कार्य प्रमंडल, मधुबनी।
-Aptg
19.3.21

RWD, Works Division, Madhubani
Requisition Format for Scheme Head- MR (3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division:-RWD, (W) Division, Madhubani																		
Sl No	Package No	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakhs)	Up-to-date Expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in km)	amount (in Lakh)	Initial Rectification With Surface Renewal (in Lakh)	5 Year Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/MA/MA/D/19/009	MAHARAJ TO BHACHHI	31909602033	Lt No-1863 Dt-24.06.19	1.90	101.62600	59.83071	22.78416	49MBD/2019-20/	8.09.2020	Complete	3391.00	25mm	5.4	28.40548	28.40548	31.27583	
2		Basuara pwd road to belam	31909601028		2.55	89.57000	47.93952	31.39852			Complete	3369.63	25mm	5.5	23.22306	23.22306	26.95337	
3		NH - GANGULI	31909602036		2.83	93.05	63.035	23.408			Complete	3061.25	25mm	5.2	0	0	45.85808	
4	RM/MA/MA/D/19/0001	NH 57 - MOHAN BACHHAM	31909602039	Lt No-1863 Dt-24.06.19	0.81	26.13	15.974	7.076	50MBD/2019-20/	16.12.2020	Complete	3511.5	25mm	5.4	0	0	15.59371	
5		Narpatnagar - Bhawanipur	NLA27000517		7.48	257.57	148.722	68.217			Complete		25mm	5.3	0	0	143.68966	


 19.3.21
 19.3.21

New Maintenance Policy-2018
FRORM GFR 19-A
(See Government of India's decision (1) below Rule-150)
Form of Utilization Certificate upto 19-Mar-2021

SL NO	Name of Scheme	Sanction No & date with Amount (in lacs)	Amount Received (in Lacs)	Particulars
1.	Construction of Rural roads under New Maintenance Policy-2018	Fund Received form Secretary Cum Empowered officer BRRDA Patna upto F/Y -2020-21		Certified that out of Rs. 215.45411 lacs. of grants-in-aid sanctioned upto the year 2020-21 (19.03.2021) in favour of Executive Engineer R.W.D (Works) Division Madhubani under this department, a sum of Rs. 215.45411 lacs. has been utilized for the purpose of New Maintenance Policy-2018 schemes Fund and Rs.0.00 lacs. remaining unutilized at the end of the period under report.
		Total:-	215.45411 215.45411	
		Expenditure the F/Y - 2020-21	215.45411	
		Balance-	0.00	

2. Certified that I have satisfied myself that the condition on which the grant in aid was sanctioned have been duly fulfilled/are being fulfilled and then I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised: -

- (i) Works have been supervised by Executive Engineer /Superintending Engineer
- (ii) Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- (iii) Construction material have been tested.
- (iv) Measurements have been recorded in the MBS and Test check conducted by the Assistant Engineer/ Executive Engineer
- (v) All other codal formalities have been observed.

3. **Physical Progress achieved:-**

- (vi) Construction of Road Works.
- (vii) Construction of CD Works.

Pratima Prasad
 19.3.21
 Sr. Divisional Account Officer
 R.W.D Works Division Madhubani

R.W.D
 19.03.21
 Executive Engineer
 R.W.D Works Division Madhubani
Apurva
 19.3.21