

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण),

पत्रांक: 510/अनु0 / चकिया, दिनांक: 19/03/2021

प्रेषक

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, चकिया।

सेवा मे,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ का पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0:- 1. आवंटन की सूची

वश्वासभाजन,

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

ज्ञापांक-

दिनांक-

प्रतिलिपि-नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु0:- 1. आवंटन की सूची

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**

Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division : Chakia

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval ((AA) Letter No. & Date	Administrative Approval ((AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in lakh)	up-to- date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks
					Length (in Km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20Chakia/06 (RM/EA/CHA/19/0006)	BHURPURWA BANDH TO SALAMPUR BAZAR	31708202066	Latter No.1883 Date- 24.06.2019	3.360	149.10060	82.41197	42.86888	102MBD/2019-20 Date- 23.03.2020	22.12.2020	In Progress	3097.24	25	05.00	38.70250	38.70250	39.12992	Work in Progress
2	MR-N/19-20Chakia/06 (RM/EA/CHA/19/0006)	Minapur PWD Rd From Bala Kothi to Parsaulia vil	31708202303	Latter No.1883 Date- 24.06.2019	1.700	73.14330	39.73454	21.42709	102MBD/2019-20 Date- 23.03.2020	22.12.2020	In Progress	2686	25	05.00	17.86250	17.86250	19.52772	Work in Progress
3	MR-N/19-20Chakia/06 (RM/EA/CHA/19/0006)	JHITKAHIYA KASHI (DHELULWAHA PATH) PAKRI THWOLWA PATH	31708202027	Latter No.1883 Date- 24.06.2019	3.000	177.72020	61.31574	38.29950	102MBD/2019-20 Date- 23.03.2020	22.12.2020	In Progress	3060.93	25	05.00	28.15250	28.15250	26.35378	Work in Progress
					8.060	399.96410	183.46225	102.59547									85.01142	

- Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
- Up-to-date Physical Progress has been uploaded in MIS.

81-2-21
19-03-21

Oy/21/21

DAO,
Rural Works Department,
Works Division, Chakia

Executive Engineer,
Rural Works Department,
Works Division, Chakia.

30
Sch. XLV-Form No. 134

Может быть

Further no work has been done

Zahid
19/03/2021

96

Abstract of work

31

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Clearing and grubbing road low					
Qty mde T m B P - 23(1)					
= 0.673 Hec					
at 43 496 = 70/hec - 1h					33311 =
② Plu and filling of wing sp sup Bd					
Qty mde T m B P - 23(2)					
= 04 24					
at 11130 = 68/each - 1h					44523 =
③ Const of Subgrade and earthen					
Qty mde T m B P - 23(3)					
= 1406.54 m					
at 176 = 75/m - 1h					248606 =
④ Const of g so with gr-11					
Qty mde T m B P - 24(4)					
= 210.93 m					
at 2209 = 66/m - 1h					466084 =
⑤ Plu, Layer & compaction of w B m h v - 2					
Qty mde T m B P - 24(5)					
= 142.50 m					
at 3972 = 80/m - 1h					565124 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥ P/u, Carry over work					
		18.3			
Qty incl T m B P- 24 (6)					
= 334.70 m ³					
• 1/3664 = 40 / m ³ — 1/1226475 =					
⑦ P/u q/w apply of Prime Coat					
Qty incl T m B P- 24 (7)					
= 4462.66 m ²					
• 1/40 = 86 / m ² — 1/182377 =					
⑧ Path work over					
work m 4r-3					

Qty incl T m B P- 24 (8)					
= 4462.66 m ²					
• 1/202 = 53 / m ² — 1/903823 =					
⑨ P/u q/w applied of face Coat					
Qty incl T m B P- 25 (9)					
= 17159.41 m ²					
• 1/13 = 85 / m ² — 1/237658 =					
⑩ P/u 4 layer of SDBC					
Qty incl T m B P- 25 (10)					
= 317.76 m ³					
• 1/10226 = 10 / m ³ — 1/3249414 =					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) P/d 9w Layer of 80m					
80m 14 cut up					
Qty side turns P-25(11)					
= 672.80m					
• 735 = 40/m					15494777 =
					15 7653139 =
Add 1x 45					154 76531 =
Add 12 x 45					154 918377 =
					15 8648047 =
Deduct 10%					15 864805 =
					15 7783242 =

Less Previous Payment note
Turn A P-28

15 3870250 =

15 3912992 =

~~19/03/21~~ ~~19/03/21~~ ~~19/03/21~~

~~19/03/21~~ ~~19/03/21~~ ~~19/03/21~~

~~19/03/21~~ ~~19/03/21~~ ~~19/03/21~~

~~19/03/21~~ ~~19/03/21~~ ~~19/03/21~~

~~19/03/21~~ ~~19/03/21~~ ~~19/03/21~~

~~19/03/21~~ ~~19/03/21~~ ~~19/03/21~~

~~19/03/21~~ ~~19/03/21~~ ~~19/03/21~~